Loan No. 4254-BAN-OCR

3rd Public Private Infrastructure Development Facility-Tranche 2

SEMI-ANNUAL ENVIRONMENTAL AND SOCIAL COMPLIANCE MONITORING REPORT

Reporting Period: January to June 2024

Project Name: Bengal Hotels and Resorts Limited

Project Location: 208 Tejgaon, Gulshan Link Road, Dhaka

July 2024

Submitted by: INFRASTRUCTURE DEVELOPMENT COMPANY LIMITED DHAKA, BANGLADESH www.idcol.org

EXECUTIVE SUMMARY

Bengal Hotels and Resorts Limited (BHRL) project envisages setting up of a hotel at 208, Tejgaon- Gulshan Link Road, Dhaka 1215, Bangladesh. The hotel will be equipped with 350 guest rooms and suites, six restaurants and bars, 950 m² of event space including a 500 m² ballroom, as well as a Purovel spa with a swimming pool and other recreational amenities.

The construction has commenced on March 2019 and is estimated to be completed by December 2025 based on both foreign and local investment. For financial assistance BHRL has approached Infrastructure Development Company Limited (IDCOL). Considering the importance of the project, IDCOL has provided a term loan facility in favour of the project. IDCOL has sourced the required financing from the fund allocated as ordinary capital resources (OCR) for large infrastructure projects under Public-Private Infrastructure Development Facility (PPIDF) of Asian Development Bank (ADB).

According to the Environment Conservation Rules (ECR), 2023 of Bangladesh Government, industrial projects have been categorized into four classes—Green, Yellow, Orange and Red. Considering the magnitude of environmental impacts, commercial hotel project has been classified as Orange Category. Hence, BHRL project has fallen into the Orange category. Given the environmental impacts of the BHRL project are mostly site specific, ADB has categorized the project as **B** as per ADB guidelines. Due to the absence of any indigenous habitat in the project area, the project has been categorised as **C** from indigenous peoples (IP) perspective. In addition, as there was no issue of involuntary resettlement, the project has adopted an Environmental and Social Safeguards Framework (ESSF). According to this ESSF, the project of BHRL seems to be a **Medium-Risk** project requiring detail environmental impact assessment.

To assess the actual implementation of environmental and social safeguards, respective IDCOL officials visited the project site during the monitoring period (*January 2024 to June 2024*). There is a requirement of IDCOL to submit a semi-annual Environmental and Social Compliance Monitoring Report of this project to ADB during the construction phase of the project. Accordingly, this monitoring report has been prepared by IDCOL.

In addition to physical visit, the available relevant documents and clearances have also been reviewed. The monitoring report deals with the implementation of environmental and social safeguards during construction phase. For the monitoring period, the commitment of BHRL to implement EMP along with grievance redress has been found satisfactory. The environmental quality analysis with focus on air, water and noise monitoring concludes to meet the required statutory standards. For capacity development, BHRL has currently focused on awareness raising on required OHS and fire hazard management. Accordingly, there has been satisfactory implementation of OHS measures.

1. INTRODUCTION

1.1 Brief description of the project proponent

 Bengal Hotels and Resorts Limited (BHRL) is constructing a 350-key hotel in Tejgaon Industrial Area adjacent to Hatirjheel Lake, Dhaka. Total project area is 82.21 decimal. The project will consist of 26 floors above the ground and 3 basements where a parking facility and sewage treatment plant (STP) and water treatment plant (WTP) will be established. The treated water from WTP will be used for regular domestic activity and firefighting purposes. The electricity and water supply will be collected from DESCO and WASA respectively.

1.2 Area and location of the project

2. The project site is located adjacent to Niketan Residential Area and Hatirjheel Lake. The project is laid beside the 60 feet wide Tejgaon-Gulshan Link Road. The site is 12 km away from Hazrat Shahjalal International Airport, Dhaka. The geographic coordinates of the project site are 23°46'20.0"N 90°24'46.3"E. The project location map has been shown in Annexure 03.

1.3 Project components and major activities

3. The following tables describe the services and technical specifications of the project.

Particulars	Quantity (Nos)	Area
Swimming Pool	01	150 Sqm
Gymnasium & Spa	01	380 Sqm
Ball Room	01	500 Sqm
Function Room	04	110 Sqm
Roof Garden	01	300 Sqm

Table 01: Recreational facilities

Table 02: Community facilities

Particulars	Quantity (Nos)
Restaurant	05
Mosque	01

4. **Pre-treatment and Recycling of Swimming Pool Water**: The project will collect raw water from deep tube wells on site which will be treated through a water treatment plant (WTP). The treated clean water will be stored in overhead tanks for use in both guest rooms and swimming pool. Before supplying the water into the swimming pool, it will be further treated with sodium oxychloride that will remove impurities by binding to form a salt. These salt sediments will be removed once a week. The discharge

water from the swimming pool will be recycled to the pool by treating again with sodium oxychloride.

- 5. **Kitchen Waste Management**: The project's sewage treatment plant will treat liquid waste from the kitchen, the sewerage, and the laundry by separating the waste products into liquid effluent and solid sludge. The treated liquid will be released through the city corporation's sewer system while the solid waste will be further treated to form cakes, which will then be transferred to city corporation's designated sites with other solid wastes generating from the hotel operation.
- 6. **Rainwater Harvesting:** A rainwater reserve tank will be used as reservoir of raw water to use directly in cooling tower and gardening. It can also be used as a firefighting water reservoir installing hydrant pump and sufficient piping arrangement surrounding the factory building. About 60% raw water can be saved during 03 (three) months of rainy season.
- 7. **Parking facilities:** A parking area of 135 car capacity will be established in the hotel area.
- 8. Wastewater Treatment Plant (WWTP): It is estimated that about 1,08,940 liters/day of grey water from toilet wash & bed will be released which will be treated by the WWTP established within the project area. The treated water will be used for regular domestic usage (mainly washing) and firefighting purposes. The WWTP will also provide the service of Sewage Treatment Plant (STP) for the hotel. No separate sludge treatment plant will be established. The WWTP with the capacity of 190 kilo liter per day (KLD) has been designed considering Membrane Bioreactor (MBBR) system with septic tank capacity 60 m³, Grease Trap capacity 80 m³ and Screen Chamber capacity 50 m³, equalization tank capacity 60 m³, sludge tank capacity 40 m³ and effluent tank capacity 175 m³ as well.
- 9. Power Demand: The estimated power requirement for the operation stage is 4000 kwh and the arrangement will be made with DESCO. In this project, 232 m² area has been reserved for the establishment of electric supply for generators and sub-station. The sub-station capacity is designed by 2 set of 11 KV dry type transformer with the capacity of 2500 KVA and the diesel generator capacity has been designed by 2 set of 2000 KVA for the backup in case of power failure.
- 10. Gas Requirement: For gas supply to the project, permission will be taken from Titas Gas Transmission & Distribution Company Ltd (TGTDCL). For the operation stage, the natural gas requirement has been estimated as 291 m³/hr. considering the requirements of kitchen, boiler etc. Bengal Hotels & Resorts Limited has already applied for the connection of gas from TGTDCL. The request letter for gas connection is attached in annex 28.
- 11. Water requirement: Approximately 13,000 kilo liter per day (KLD) of fresh water will be required for construction activities. The fresh water for construction will be sourced from DWASA services. The domestic water requirement for 1000 workers will be about 80-100 KLD. Packaged drinking water for workers will be procured from authorized suppliers. Domestic wastewater of about 60-80 KLD will be generated during construction phase. The domestic generated wastewater will be discharged to near drain in compliance with the discharge norms.

- 12. **Water Treatment Plant:** During the operation phase, the required water will be used for activities such as cooking, drinking, washing and flushing purposes. For the operation stage, the project has already received the necessary approval for two deep tube wells. One of the tube wells is currently used for ground water extraction. The project aims to use the water from the deep tube wells for day-to-day activities. The Water Treatment Plant (WTP) has been designed with the capacity of 50 m³/hr considering Multimedia Filter, Activated Carbon Filter, Softener and NaOCI Feeder etc. The raw water tank capacity is 75 m³ and treated water tank capacity is 200 m³. The certificate is renewed yearly, and the required document is attached in annex 24.
- 13. **Cooling Facility:** Cooling facility will be provided in the building. The HVAC system with cooling tower and chiller is to be established and in this project the cooling capacity is designed 1200 tons of refrigeration (TR). A space of 5700 square feet (sft) space has been reserved for the establishment of cooling station.

1.4 Current implementation progress status

- 14. 3 basement and 21 floor construction have been completed. Designated space for STP, WWTP and WTP has been found in the basement of the building. The STP, WWTP and WTP will be installed at the end of the construction phase. The project site is surrounded by a boundary wall and construction materials are kept inside the project premise.
- 15. Project progress status matrix for ongoing construction works are as follows:

Project Activity	% of progress of Civil Construction	Completion date of project	Remarks
Level 21 cir construction worl ongoing out of level 26	il s 91%	31 December 2025	

Table 03: Project implementation status of as of June 2024

16. Progress status on implementation of environmental management activities during reporting semester is tabulated as below:

Table 04: Progress	on implementation	on of environn	nental managemer	nt activities
10.010 0 11 1 109.000	•••••••••••••••••••••••••••••••••••••••			

SI.	Activity	Work progress	Remark
1	Environmental monitoring report	Report is submitted quarterly	
2	Periodic monitoring of environmental parameter	Monitoring through air quality, surface and drinking water quality, noise level are done after every 3 months.	
3	Workshop, training program	Training program like, fire drill, evaluation drill, man down drill etc. conducted monthly and toolbox training conducted daily.	

SI.	Activity	Work progress	Remark
4	PPE distribution	PPE distribute as required of workers; frequency of checking is weekly	

1.5 Objectives of the Environmental and Social Compliance Monitoring

- 17. The monitoring report has been prepared with the aim to assess the project's compliance with -
 - (i) Environment Conservation Rules (ECR) 2023 of GOB;
 - (ii) Environmental and social safeguards according to the Environmental and Social Safeguards Framework (ESSF) of IDCOL;
 - (iii) Environmental and social safeguards according to the Safeguards Policy Statement (SPS), 2009 and other relevant standards and guidelines of the ADB;
 - (iv) Proposed mitigation measures and monitoring procedures according to the environmental management plan (EMP) and other relevant documents.

1.6 Reporting Period

18. The reporting period of this Environmental and Social Compliance Monitoring Report is January 2024 to June 2024.

1.7 Monitoring Requirements

19. During the construction phase of the project, BHRL has to provide quarterly Environmental and Social Compliance Monitoring Report to IDCOL and IDCOL has to semi-annually report to ADB.

2. STATUTORY COMPLIANCE STATUS OF THE PROJECT

20. BHRL has to comply with the requirement of Environment Conservation Rules (ECR), 2023 of the Department of Environment (DOE). As required by the DOE, the project has obtained the site clearance certificate which is valid till 23 December 2024. The project has also obtained approval of firefighting floor plan and no objection certificate from the Fire Department on 26 September 2018. Apart from the Site Clearance Certificate and Fire license, other legal permits and clearances obtained from relevant authorities, such as DNCC, RAJUK, DWASA, TGTDCL are obtained and attached in annex 25-28.

SI.	Legal Permits	Renewal Date	Expire Date	Remark
1	Site Clearance Certificate	09/01/2024	23/12/2024	Annex 01
2	Fire license	26/09/2018	Till end of the Construction phase	Annex 02
3	DNCC no objection certificate	18/10/2018	Till end of the Construction phase	Annex 25
4	RAJUK construction approval	25/03/2019	Till end of the Construction phase	Annex 26
5	DWASA approval for commercial water supply	18/10/2018	N/A	Annex 27
6	TGTDCL approval	Applied		

Table 05: Statutory compliance status of the project

21. Conditions stated in the site clearance certificate (SCC) awarded by the Department of Environment (DOE) are duly implemented in the construction site of the project. Summary of the compliance requirements as per SCC is given in Table 06:

Table 06: Statutor	y compliance status	as per SCC conditions
--------------------	---------------------	-----------------------

SI.	Compliance requirement as per the SCC conditions	Measures taken by BHRL	Compliance status	Actions required by BHRL (if any)
1	The project has to establish STP/ WWTP of a capacity of 190 cubic meter per hour as per approved design of the building.	STP/WWTP will be established before operational phase as per approved design of the building.	Complied	
2	Mechanical ventilation system in the basement and rainwater harvesting system has to be established during the construction of the building.	Mechanical ventilation system and rain water harvesting system has already been established using industrial exhaust fan and drainage system with pits.	Complied	
3	Traffic congestion must be avoided on the surrounding road during the construction period. The project has to engage its own	BHRL has engaged manpower to control traffic congestion.	Complied	

SI.	Compliance requirement as per the SCC conditions	Measures taken by BHRL	Compliance status	Actions required by BHRL (if any)
	manpower to control traffic congestion.			
4	3R (Reduce, Reuse, Recycle) Principle has to be applied for all the wastes generated during the construction period especially for solid waste management, segregation of waste at source and waste reduction, recycle and reuse of the waste. Furthermore, segregated waste should be properly disposed through own initiative/waste disposal system of city corporation to dumping station/waste fill/transfer station.	Solid wastes are collected by dumping truck to designated city corporation dumping station.	Complied	Waste segregation process should be arranged.
5	Required personal protective equipment (PPE) i.e. earplug, nose mask, should be used by the construction workers during construction activities.	Use of PPE for workers during construction work is strictly monitored by BHRL.	Complied	
6	Dust suppression measures like water spraying has to be done at least two times per day to mitigate dust pollution/air pollution.	Water is sprayed two times per day to control dust pollution.	Complied	
7	No air pollution can be caused due to construction works. Construction building and infrastructures has to keep covered to suppress dust pollution.	All construction materials are covered.	Complied	
8	Construction materials storage area has to keep covered and covering has to be provided during transportation of construction materials.	BHRL is maintaining it accordingly	Complied	
9	The ambient noise level has to be maintained within the standard limit of Noise Pollution Control Rules 2006	Noise pollution is within the standard limit.	Complied	
10	Construction materials must not be kept on the surrounding roads to create any difficulties.	BHRL does not keep any storage outside of boundary wall in the project to store construction materials	Complied	
11	Tree plantation should be done after construction of the building is completed.	BHRL will plant trees before operational phase commences.	Complied	

3. REVIEW OF CONTRACTOR ENVIRONMENTAL MONITORING REPORTS

22. BHRL has engaged SB Engineers, an industrial construction and materials solution firm as the main contractor for construction works of the project. The contractors are instructed to follow the environment management plan of BHRL as well as applicable national and international environmental and occupational health safety compliances. BHRL officials responsible for implementation of the project conducts monitoring of the project implementation as well as environmental and occupational health and safety compliances of the appointed contractors on daily basis.

4. SUMMARY OF MAJOR WORKS AND PRESCRIBED MITIGATION

- 23. The project consists of a hotel building with three basements and 26 floors above ground level (G+25). As of June 30, 2024, total 21 floors have been constructed above the ground floor with three basement comprising parking for guests, wastewater treatment plant, sewage treatment plant, backup power generation plant and other utilities to be located at three basements. Though civil construction has been completed up to level 21, swimming pool construction is ongoing. Also, mockup masonry works have been completed at level 7 of the building.
- 24. During construction activities, there are possible risks associated with environmental and social issues which have been identified in the environmental and social impact assessment report of BHRL. In the environmental and social management plan, there are several mitigation measures mentioned that are to be implemented by the project. The project has arranged required occupational and environmental health safety measures as prescribed by the ESMP. Also, the project conducts ambient air, water, and noise level monitoring tests. Some of the training and workshop conducted for occupational health safety purposes are daily toolbox meeting, daily monitoring of use of personal protective equipment (PPE) by the construction workers, semi-annual fire drill and induction training for newcomers or visitors.
- 25. <u>Status of preparation and submission of site specific EMP (SEMP), occupational health safety plan (OHSP) and site-specific traffic management plan (TMP):</u> The project has prepared an environmental and social management plan by engaging a third-party consultant that focuses on mitigation measures associated with the identified impacts of the project construction and operation phases. The project has prepared an Environmental and Occupational Health Safety Manual (Annex 11) to ensure EHS compliance during the construction phase of the project. Also, the management plan includes the traffic management plan for the project.

5. CAPACITY BUILDING AND TRAINING PROGRAM

26. As the construction phase of the project is ongoing, the construction workers engaged by the contractors are trained regularly about the occupational health and safety compliances. Regular OHS training includes toolbox meetings, PPE training, induction training, half yearly fire drills etc. The following table consists of the documented training program conducted for the project.

			Category		No. of Pa		
SI.	Training Title	Date	of Participant	Male	Female	Total	Cumulative till June 2024
01	Fire Drill	17/03/2024	EHS In- Charge, Engineer, Electrician, foreman, workers.	72	-	72	294 (As per previous report submission)
02	Toolbox & PPE training	Daily	EHS In- Charge, Engineer, Electrician, foreman, workers, welders	As the Toolbox & PPE Training is conducted daily with the available officials and workers on that day BHRL is yet to practice to keep formal separate records of participants. BHRL considers these trainings as a part of daily tasks to ensure safety and efficient service.			onducted daily irs on that day, mal separate siders these ensure safety
03	Induction Training	New entrance of BHRL site.	Electrician, foreman, workers, welders.	18	_	18	143 (As per previous report submission)

Table 07: Summary of the conducted training programs at B	HRL
---	-----

6. COMPLIANCE WITH SAFEGUARDS POLICY STATEMENT, 2009 OF ADB

27. BHRL project has to comply with the requirement of SPS, 2009 of ADB. Accordingly, the compliance of this project in regard to major EHS related requirement is mentioned in Table 08.

ADB	Issue and Description of Observation	Compliance
Requirements		Status
Environment	Greenbud conducted the environmental and social impact	Complied
Assessment	assessment.	
requirements for		
various financing		
modalities		
Occupational and	BHRL has been responsive on application of PPE. Training	Complied
Community Health	and safety measures have been deployed to the site. A	
and safety	dedicated HSE manager has been employed to oversee	
	EHS issues of the project.	
Biodiversity	The activities relevant to construction phase seem to be	Complied
conservation and	inadequate to adversely affect the biodiversity and natural	
sustainable	resource management in the project area to a greater extent.	
natural resource	But due to the long-term operation of the project, there could	
management	be limited/minimal impact to the local biodiversity.	
Pollution	The available monitoring result has been found to be within	Complied
prevention and	the acceptable limit.	
abatement		
Physical Cultural	Due to the unavailability of designated physical cultural	Complied
resources	resources within the range of close distance, the issue of	
	adversely affecting the physical cultural property seems not	
	to be relevant with the project.	

Table 08: Compliance with important EHS aspects during construction phase

7. COMPLIANCE WITH ESSF of IDCOL

28. The following check list demonstrates that the project should be compliant with IDCOL's ESSF. The checklist is outlined below:

|--|

SI.	ESSF Requirements	Project Status		
1	IDCOL's "Prohibited	The project does not fall under the "Prohibited Investment		
	Investment Activities List"	Activities List" and therefore meets IDCOL's criteria.		
2	Environmental and social	The project is categorized as 'Medium' E&S risk.		
	risk rating			
3	Site visit	IDCOL E&S Safeguards officials have conducted site		
		visits in November 2022, October 2023 and July 2024.		
4	E&S compliance report	An E&S compliance report has been prepared during the		
		due diligence of IDCOL loan for BHRL project.		
5	ESIA preparation	The ESIA is prepared by Greenbud engaged as E&S		
		Consultant of BHRL.		
6	Public consultation	BHRL engaged Greenbud which has conducted public		
		consultation and focus group discussion session on		
		BHRL project.		
7	Covenants on loan	IDCOL inserts E&S related covenants on agreement of		
	agreement	each loan.		
8	Monitoring schedule	IDCOL has required BHRL to submit quarterly monitoring		
		report of ESMP implementation as well as incident		
		reporting in case of any occurrence mentioned in		
		covenants of loan agreement.		

8. SUMMARY OF MONITORING ACTIVITIES

- 29. The environmental and social safeguards officials of Infrastructure Development Company Limited (IDCOL) visited the project site on 08 July 2024. Based on the observations of the site visits, this semi-annual monitoring report has been prepared.
- 30. The monitoring of the project includes: (i) review of quarterly environmental and social monitoring reports as have been submitted by BHRL project and (ii) observations of physical monitoring visits of IDCOL officials.

9. MONITORING RESULTS OF ENVIRONMENTAL ISSUES

9.1 Compliance status against EMP of BHRL during pre-construction and construction phases

Table 10: Compliance status against EMP

Issues	Potential Impacts	Proposed mitigation measures in EMP Actual implementation		Compliance	
Design of Project facilities	Improper design of project facilities will lead to environmental degradation.	 The project facilities are to be designed in accordance with the planning and design norms (Bangladesh National Building Code). Earthquake hazard should be considered in the structural design of the building. 	Complied		
Utility	Gas pipeline passes underneath the site, which will affect the construction of the proposed buildings.	 Prior to commencing construction, the gas line to be shifted to outside the boundary of the building site in consultation with and assistance of Titas Gas Transmission and Distribution Company Ltd. Proper H&S measures should be taken during shifting the gas line to avoid accidents. 	Complied		
Lack of environmental specifications	Lack of proper Environmental specifications in the tender documents will cause improper monitoring of environmental issues during construction phase.	 Prepare relevant environmental sections in the tender documents for bidders. Prepare a bid evaluations section for environment, according to World Bank bid evaluation format. 	 Environmental sections were enlisted in tender documents as per EMP. 	Complied	
Tree cutting	Removal of trees	 To compensate for the loss caused due to the felling of trees, BHRL will replant trees as per the prescription of the forest department (FD) e.g., min. two tree seedlings to be planted for each tree felled. Cutting, carrying out and selling these trees should be as per GOB procedure to avoid any incident. 	 The trees have been planned to be planted during the commencement of the project operation. BHRL is in the process of preparing a tree plantation/landscaping plan. 	Complied	
Ground Water	The proposed multistoried building's location can affect the ground water resources due to uncontrolled	 The contractor will arrange for water required for construction in such a way that the water availability and supply to nearby communities remain unaffected. 	 The contractors have arranged the required water. Hazardous chemicals, fuels, lubricants, acids, paints are stored by 	Complied	

Issues	Potential Impacts	Proposed mitigation measures in EMP	Actual implementation	Compliance status
	extraction of groundwater for construction purposes. Moreover, accidental spillage of hazardous liquid on the construction yard may contaminate the GW/DW.	 Handling and storage of the potential contaminants (such as hazardous chemicals, fuels, lubricants, acids, paints etc.) has to be organized under strict conditions to avoid water pollution during construction. Handling of hazardous liquid should be done carefully by experienced laborers. 	maintaining safety & separately by expert labor.	
Air Pollution	Constructionvehiculartraffic:Therearethesurroundingroadsineast, north & South sideof the projects, where thevehicularmovement andEmissionsof the airpollutantsare very high.Air quality can be affectedbyvehicleexhaustemissionsandcombustion of fuels.Constructionmachinery:Airqualitycombustion of fuels.Constructionactivities:Dustgenerationfromconstructionsites,materialstockpilesandaccessroads.	 Fit vehicles with appropriate exhaust systems and emission control devices. Maintain vehicles and construction equipment in good working condition including regular servicing. Cover haul vehicles carrying dusty materials moving outside the construction site. Control the movement of construction traffic in the access road. Machinery causing excess pollution (e.g., visible smoke) should be banned from construction sites or fixed immediately prior to further usage. Water spray to the material stockpiles, access roads and bare soils as and when required to minimize the potential environmental nuisance due to dust. Stored materials such as boulders and sand should be covered and confined to avoid them being wind drift. Erect dust barriers along the boundary of the land to reduce dust movement to the surrounding areas. Establish adequate locations for storage, mixing and loading of construction materials, in a way that dust dispersion is prevented because of such operations. 	 Construction vehicle are properly handled as well as inspected weekly to enhance performance. Also control the traffic movement at access road. Water suppression is used during dry periods to reduce dust pollution. Stored materials are kept covered when not in use. An 8 feet high wall has been erected around the project site. Machinery with excess noise pollution is avoided for construction activities. Stored materials have been covered and confined. 	Complied
Noise Pollution	Construction vehicular traffic: Noise quality will deteriorate due to increased vehicular traffic.	 Maintain all vehicles to keep them in good working order in accordance with manufacturers maintenance procedures. Make sure all drivers comply with the traffic codes concerning maximum speed limit, driving hours, etc. (20 km/hr). 	 Vehicles and machinery are properly maintained by expert operators to reduce noise pollution. Noise generating activities are conducted in daytime to reduce 	Complied

Issues	Potential Impacts	Proposed mitigation measures in EMP	gation measures in EMP Actual implementation		
	Construction machinery: Noise and vibration will have an impact on adjacent surrounding residents. Construction activity: Noise will have an impact on adjacent residents.	 Organize the loading and unloading of trucks, and handling operations for minimizing construction noise on the work site. Appropriately site all noise generating activities to avoid noise pollution to residents. Avoid the unnecessary use of alarms, horns, and sirens. Avoid undertaking the noisiest activities, where possible, when working at night near residential areas. 	 disturbance to surrounding residences from excessive noise pollution. Regular noise level test has been conducted by the project to identify and mitigate impacts related to any noise generating activities. 	status	
Sewage Pollution/ Sanitation Hazard	Lack of proper sanitation facilities will increase pressure on health hazards of workers.	 Provide hygienic sanitary facilities and sewerage system. Ensure that the sanitary facilities are kept clean and without any odor. Educate the workers in using the facilities. 	 Hygienic sanitary facilities are ensured. Occupational health and safety training has been arranged for the workers. 	Complied	
Drainage Congestion	Construction of the proposed building will significantly affect upon the existing drainage pattern through impedance to natural flow conditions.	 Temporary drainage congestion (TDC) in the foundation trench due to rainwater to be removed by pumping. Avoid monsoon period for foundation works. TDC in construction yard & camp of the proposed building area to be removed by temporary earth or RCC drains. All rainwater, storm water, wastewater etc. should be drained out via sewerage pipelines of DWASA. 	 Rainwater, storm water, & wastewater are properly drained by DWASA sewerage pipeline. 	Complied	
Solid Waste Pollution	Solid waste pollution will increase pressure on health hazards of workers.	 Organize disposal of all waste generated during construction in an environmentally acceptable manner. Minimize the production of waste materials by 3R (Reduce, Recycle and Reuse) approach. Segregate and reuse or recycle all the wastes, wherever practical. Prohibit burning of solid waste. Train and instruct all personnel in waste management practices and procedures as a component of the environmental induction process. Place a high emphasis on good housekeeping practices. 	 Recycling materials are recycled & rest generated waste is disposed properly and the project also maintains the proposed EMP measures. Burning of waste inside the project site is not allowed. The domestic waste is collected by waste bin and disposed of to the nearest waste collection points of city corporation. Construction wastes are disposed through proper channel to designated 	Complied	

Issues	Potential Impacts	Proposed mitigation measures in EMP	Actual implementation	Compliance
		 Ensure proper collection and disposal of wastes within the construction camps from where municipal will take by their truck and dispose at their dumping area. Clear wastes on daily basis to waste collectors. Establish waste collection, transportation, and disposal at the dumping site in adequate sizes of concrete chambers/boxes. 	waste disposal sites of city corporation.	Status
Access Road/Traffic Congestion	<u>Construction vehicular</u> <u>traffic</u> : Increased use of narrow access road by construction vehicles will affect the movement of normal road traffics and the safety of the road users.	 Include measures in the traffic management plan to ensure uninterrupted traffic movement during construction: detailed drawings of traffic arrangements showing all detours, access roads, necessary barricades, warning signs / lights, road signs, etc. Install and maintain a display board at each important road intersection on the roads to be used during construction, which shall clearly show the information in Bangla. Restrict truck deliveries to daytime working hours (As common practice in Bangladesh) to avoid road accidents and to reduce inconveniences to the road users. Enforce on-site and access road speed limits. 	 Traffic management plan is properly implemented at access of construction site. Traffic safety signage has been arranged inside the project site. 	Complied
Liquid/ hazardous waste	Improper storage and handling of fuels, lubricants, chemicals, and hazardous liquid onsite, and potential spills from these liquid materials may harm the environment and health of construction workers.	 Train the relevant construction personnel in handling of fuels and spill control procedures. Store dangerous goods in enclosed areas with a covering of a sealed plastic sheet away from watercourses. Provide protective clothing, safety boots, helmets, masks, gloves, goggles, to the construction personnel, to handle construction materials. Put containers and drums in permanent storage areas on an impermeable floor. Ensure basic firefighting equipment is in place outside these storage areas in case of a fire. 	 Fuel & other combustible liquids are stored in a safe place while maintaining safety. Personal protective equipment is being used by the construction personnel to handle construction materials. Firefighting equipment is arranged inside the project area. 	Complied
	Disposal of waste: Management of wastes	 Ensure proper collection and disposal of solid wastes within the construction camp. 	 Solid waste is disposed of by dump truck. 	Complied

Issues	Potential Impacts	Proposed mitigation measures in EMP	Actual implementation	Compliance
Construction Camp Management	is crucial to minimize impacts on the environment. <u>Health and Hygiene</u> :	 Insist on waste separation and store by source; organic wastes, inorganic wastes, and recyclables in separate containers. Store inorganic waste in a safe place and clear organic waste on daily basis to waste collector or compost the waste. Provide adequate health care facilities within the 	 The waste separation process is used during collection of waste. Organic wastes are cleared on daily basis through community waste collection system. Provided health care facilities to all of 	status
	There will be a potential for diseases to be transmitted including malaria, exacerbated by inadequate health and safety practices.	 construction site. Provide first aid facilities round the clock. Maintain stock of medicines in the facility and appoint full-time designated first aider or nurse. Provide ambulance facility for the laborers to be transported to nearest hospitals during emergencies. Conduct an initial health screening of the laborers coming from outside areas. Train all construction workers in basic sanitation and health care issues and safety matters, and on the specific hazards of their work. Provide adequate drainage facilities throughout the camps to ensure that disease vectors such as stagnant water bodies and puddles do not form. Carry out regular mosquito repellant spraying during monsoon periods. 	 the employees at construction site by first aid. Occupational health safety, basic sanitation, healthcare related training is provided to the workers. Adequate drainage facilities throughout the construction site have been provided to ensure that disease vectors such as stagnant water bodies and puddles do not form. Regular mosquito repellant spraying is done during monsoon periods. 	
	<u>Safety</u> : Inadequate safety facilities to the construction camps may create security problems and fire hazards.	 Provide appropriate security personnel (police/ home guard or private security guards) and enclosures to prevent unauthorized entry into the camp area. Maintain register to keep track of a head count of persons present in the camp at any given time. Encourage use of flameproof material for the construction of labor housing / site office. Provide appropriate type of firefighting equipment suitable for the construction camps. Display emergency contact numbers clearly and prominently at strategic places in camps. 	 Provided appropriate security personnel at main gate. Register is maintained to keep track of a head count of persons present in the project site. No separate construction camp is arranged for the construction workers. 	Complied

Issues	Jes Potential Impacts Proposed mitigation measures in EMP Actual implementation			Compliance	
		 Communicate the roles and responsibilities of laborers in case of emergency in the monthly meetings with contractors. 		Status	
Worker Health and Safety	Construction work may pose health and safety risks to the construction workers and site visitors leading to severe injuries and deaths. The population in the proximity of the construction site and the construction workers will be exposed to a number of (i) biophysical health risk factors, (e.g., noise, dust, chemicals, construction material, solid waste, wastewater, vector transmitted diseases etc.), (ii) risk factors resulting from human behavior (e.g. STD, HIV etc.) and (iii) road accidents from construction traffic.	 Implement suitable safety standards for all workers and site visitors which shall not be less than those laid down on the international standards (e.g., International Labor Office guideline on 'Safety and Health in Construction; World Bank Group's 'Environmental Health and Safety Guidelines') and contractor's own national standards or statutory regulations, in addition to complying with the national standards of the Government of Bangladesh (e.g., The Bangladesh Labor Law, 2006). Provide the workers a safe and healthy work environment, considering inherent risks of this construction activity and specific classes of hazards in the work areas, Provide personal protection equipment (PPE) for workers, such as safety boots, helmets, masks, gloves, protective clothing, goggles, full-face eye shields, and ear protection. Maintain the PPE properly by cleaning dirty ones and replacing them with damaged ones. 	 Personal protective equipment is being used by the construction personnel. Safety standards of the construction activities are designed following the international as well as national health safety guidelines. 	Complied	
	Child and pregnant labors.	Do not hire children of less than 14 years of age and pregnant women or women who delivered a child within 8 preceding weeks, in accordance with the Bangladesh Labor Law, 2006.	 Child (less than 18) and pregnant labors are not allowed at construction site. 	Complied	
	<u>Accidents</u> : Lack of first aid facilities and health care facilities in the immediate vicinity will aggravate the health conditions of the victims.	 Provide health care facilities and first aid facilities are readily available. Appropriately equipped first-aid stations shall be easily accessible throughout the place of work. Document and report occupational accidents, diseases, and incidents and actions taken. 	 First aid facilities are available and maintaining incident register. Necessary preventive and protective measures have been provided to the workers working in hazardous activities. Adequate lighting is arranged in the construction site as required 	Complied	

Issues	Potential Impacts	Proposed mitigation measures in EMP	Actual implementation	Compliance status
	Water and sanitation facilities at the construction sites: lack of Water sanitation facilities at construction sites cause inconvenience to the construction workers and affect their personal hygiene.	 Identify potential hazards to workers, particularly those that may be life threatening and provide necessary preventive and protective measures. Provide awareness to the construction drivers to strictly follow the driving rules. Provide adequate lighting in the construction area and along the roads. The contractor shall provide portable toilets at the construction sites, if about 25 people are working the whole day for a month. Contractor shall provide bottled drinking water facilities to the construction workers at all the construction sites. 	 11 toilets are provided for 120 workers. Drinking water is supplied to the workers. 	Complied

9.2 Compliance with Environmental Standards

31. The project conducted the ambient air quality, noise level, surface water and drinking water quality monitoring tests for the purpose of complying with the EMP. During Jan-Jun 2024, there was limited progress of construction activities, so , BHRL have conducted half-yearly monitoring instead of quarterly.

Air Quality Monitoring:

Inspection area		PM _{2.5}	PM 10	СО	CO ₂	O ₃	Temperature
Location	Sample	µg/m³	µg/m³	ppm	ppm	ppm	٦°
Location 01	S-01	46	62	0	405	0	27
(North- East side)	S-02	47	61	0	403	0	26
Location 02	S-01	50	68	0	425	0	26
(South - East side)	S-02	49	68	0	422	0	25
Location 03	S-01	36	58	0	410	0	26
(South - West side)	S-02	34	56	0	405	0	26
Location 04	S-01	35	55	0	415	0	25
(North - West side)	S-02	36	57	0	411	0	24
DOE Standard (Air Pollution Control Rules'22)		65 µg/m³	150 µg/m³	5 mg/m ³ 4.36 ppm	-	100 μg/m ³ 0.051 ppm	-

32. The sample of the ambient air quality test was collected from four locations near the project site. As per the test results, all the measured samples are found within the standard limit of Department of Environment (DOE). The laboratory test report and geographic locations of the sample collection point have been provided in annexure 04.

Surface Water Quality:

Table 12: Surface water quality test results (inspection date: 25 January 2024)

Parameter	Test Result	DOE Standard (ECR-23)	Method
BOD ₅	92 mg/L	12	5-day BOD Test
COD	100 mg/L	100	Photometric
TDS	499 mg/L	1000	Electric Conductivity
Total phosphorus	1.94 mg/L	-	Ascorbic Acid

Parameter	arameter Test Result DOE Standard (ECR-23)		Method
Total Nitrogen	25 mg/L	-	Persulfate Method
TSS	75 mg/L	-	Gravimetric
Total Coliform	1200,000 CFU/100mL	<50,000	Membrane Filtration
Fecal Coliform	800000 CFU/100mL	-	Membrane Filtration
Oil and Grease	Less than 2.0 mg/L	-	APHA 5520.B

33. The sample of the surface water quality test was collected from Hatirjheel Lake near the project site. As per the test results, the amount of biological oxygen demand (BOD) and Total Coliform have exceeded the standard limit of Department of Environment (DOE). The laboratory test report of the sample collected has been provided in annexure 06. The wastewater generated from the BHRL is not discharged to the Hatirjheel Lake. BHRL uses direct sewer line of the City Corporation to discharge the wastewater generated from the site.

Drinking Water Quality:

Table 13: Drinking water	[•] quality test results	(inspection dat	e: 25 January 2024)
Table for Drinning mater	quality toot too alto	(interpretention and	01 = 0 0 an a an y = 0 = 1

Parameter	Test Result	DOE Standard (ECR-23)	Method
PH	7.33	6.5-8.5	Electromagnetic (pH Meter)
Chloride (Cl)	2.03 mg/L	250	Ion Chromatography
Iron	0.33 mg/L	0.3-1.0	FAAS
Arsenic	1.06 ppb	50	HGAAS
Manganese	0.10 mg/L	0.4	FAAS
TDS	236 mg/L	1000	Electric Conductivity
Total Alkalinity (as CaCO ₃)	175 mg/L	-	Titrimetric
Total Hardness (as CaCO ₃)	111.5 mg/L	500	EDTA Titrimetric
Total Coliform	0 CFU/100mL	0	Membrane Filtration
Fecal Coliform	0 CFU/100mL	0	Membrane Filtration

34. The sample of the drinking water quality test was collected from the project site. As per the test results, all the measured parameters are found within the standard limit of

Department of Environment (DOE). The laboratory test report has been provided in Annexure 07.

Noise Level Monitoring:

Inspection area		Obtained Results (daytime)	Standard Limit as per Noise Control Rules 2006
Location	Sample	dB	dB
Location 01 (North East side)	S-01	68	70
Location of (North- East side)	S-02	68	70
Location 02 (South - East side)	S-01	64	70
	S-02	66	70
Location 03 (South - West side)	S-01	67	70
	S-02	63	70
Location 04 (North - West side)	S-01	60	70
	S-02	63	70

 Table 14: Noise level at project site (inspection date: 25 January 2024)

35. The sample of the noise level test was collected from locations near the project site. As per the test results, all the measured samples are found within the standard limit of Department of Environment (DOE). The laboratory test report and geographic locations of the sample collection point have been provided in Annexure 05.

9.3 On-site communication with contractor personnel

36. The project manager of the contractor is Mr. Arifur Rahman. Mr. Arifur Rahman has a diploma in Civil Engineering and has 06 years of experience. His contact number is 01718-172505.

9.4 Institutional arrangements of the project

37. The project has engaged Mr. Assaduzzaman with the responsibility of managing and implementing environmental and social compliance requirements of the project. His designation is EHS in-charge. Mr. Assaduzzaman has graduated in B.Sc. Civil Engineering and has 7 years of experience. His contact number is 01966-614047.

Name	Designation and Organization	Email	Contact Number
BHRL			
Md. Assad-uz-	EHS Officer, Bengal Hotels &	admin3.bhrl@bengal.com.bd	+8801966-614047
zaman	Resorts Ltd. (BHRL)		
Contractors			
Engr. Arifur Rahman	Project Engineer, SB Engineers.	ariftalukder5555@gmail.com	+8801718172505

Table 15: List of the environmental safeguard focal person engaged in BHRL

38. An organizational structure of institutional arrangement showing reporting workflow for environmental compliance monitoring is given below:



9.5 Compliances with occupation health safety

39. This section briefly covers the following issues/activities undertaken during the reporting period.

9.5.1 Availability of basic PPEs

Health Safety Devices	No. of devices available at project site		
Ear plug	64 Nos		
Mask	117 Nos		
Gloves	4.409 Pair		
Helmets	37 Nos		
	16 Doir		
Safety boots			
Safety goggles	61 Nos		
High-visibility clothing	110 Nos		
First-aid Box/Stations	03 Nos		

Table 16: Personal Protective Equipment at project site

9.5.2 Occupational Health and Safety Performance

Table 17: Occupational Health and Safety measures

Health Safety measures	Response
 Number of the following types of injuries/accidents occurred during the reporting period: Minor accident: Severe accident (explosion, fire outbreak, building collapse or serious accident in machine etc.) Fatal accidents (disablement, amputation, death etc.): 	During the reporting period, no injuries or accidents were reported.
List of corrective actions as have been adopted.	Not required as no injuries were reported
Name of personnel designated or trained to conduct emergency first-aid treatment; name of the training provided.	Mr. Assaduzzaman, EHS Officer
Visitor orientation and control program for visitors of areas on hazardous conditions or substances.	The visitor orientation is regularly maintained
Number of signage for hazardous areas (electrical rooms, compressor rooms, etc.), installations, materials, safety measures, and emergency exits:	37 signage for the mentioned places has been arranged

9.5.3 Disaster Management and Emergency Response considering Fire Hazard

Particulars	Response
Number of fire extinguishers:	50 Nos
Number of fire alarms (both audible and visible):	01
Number of emergency exits:	02
Area and capacity of muster/assembly points:	6000 sft
Number of water sprinkling system/fire hose reel established	Not arranged during construction
for firefighting:	phase
Does the project test the alarm systems at least monthly?	Yes
How many workers are properly trained in firefighting?	120
Provide list of members of emergency rescue team for	1/ Mr. Assaduzzaman, EHS Officer
project.	2/ Mr. Al-Amin, Site Engineer.
Is there any training on firefighting during the reporting period?	Yes.
Status of any communication measures (i.e., audible alarms,	Audible alarms, sirens are arranged in
fire bells or sirens, fan out telephone call lists, or vehicle	case of emergency fire hazard and the
mounted speakers) to alert the community in case of any	project reported that all the devices
emergency	are functionable.

Table 18: Arrangements for disaster management

9.5.4 General and Hazardous Waste Management

Table 19	9: Waste	Management	at pro	oject site
----------	----------	------------	--------	------------

Particulars	Response
Amount of following types of generated wastes	
during the reporting period:	
General solid waste:	0.8 m³ per day
Liquid waste:	2300 liter per day
Sanitary waste:	700 liter per day
Disposal arrangement of solid waste of the project:	All of solid waste are disposed by dump
	truck to designated space of city
	corporation
Adopted measures for the treatment of Sanitary	Provided R/O Filtration system for
and Domestic wastewater:	domestic drinking water for the workers.
Whether there is any housekeeping policy and	Housekeeping activities are monitored on
procedure:	daily basis in all the construction area
Types and number of dustbins as are used in the	Total 8 solid waste dustbins have been
project:	used in the project site

10. MONITORING RESULTS OF SOCIAL ISSUES

10.1 Land ownership and land use status

40. Total 82.21 decimal land is owned by Bengal Group and before staring the construction, the land was vacant and unutilized with dispersed plantation around the site. The project site is situated in the Tejgaon Industrial Area of Dhaka North City Corporation. It is right beside the Hatirjheel Lake on the south side and Niketan Residential Area on the north side. The establishments situated on the west side of the project site are commercial in nature.

10.2 Project interventions in capacity development and creating employment opportunities for the community

41. As the project site is located in Dhaka city, the surrounding land use is found commercial and residential in nature with limited availability of construction labor from the local community. The workers engaged in construction work come from various parts of the city. Being surrounded by a developed residential and commercial community, the project does not have the opportunity to provide capacity development and employment opportunities to the community residences during the construction phase of the project. The scope of employment for the community people might be possible during the operation stage of the project.

10.3 Labor health and safety status

42. Total workers engaged for the construction of the project is 120 and no female workers is engaged in this stage. Also, BHRL prohibits any child or forced labour in its site. The project maintains the occupational health safety compliances as per the national and international regulations. The compliance requirements of the project as per Labor Law 2006 and Labor Rules 2015 has been depicted in the table below:

Labor health and safety issues	Number	Requirements as per Labor Law 2006 and Labor Rules 2015
Number of emergency fire exits	02	At least two emergency exits
No. of fire extinguisher-	50 Nos	One for each 90 square meter area
 Dry chemical powder type: 	50 Nos	
• Foam type:		
Carbon dioxide type:		
Fire hose reel and hose pipe	N/A	One hose-reel with a non-interrupted water
		supply for each 850 square meter area
No. of water container (200 litre	15 no's	One container and four metallic buckets for
capacity) and metallic bucket (10	water	each 1,000 square meter area or for at least
litre capacity)	container &	each floor of the establishment
	1 bucket	
Capacity of fire prevention reservoir	600 cum	At least 5000 litre capacity
	(600000 ltr)	

Table 20: Compliance for labor health safety conditions at project site

Labor health and safety issues	Number	Requirements as per Labor Law 2006 and Labor Rules 2015
Mock fire drills arranged	01	At least one in each six months (a book of records shall be maintained)
Percentage of workers participated	90%	At least 18% of each division
in mock fire drills		
Trained fire safety officer	02 Nos	If more than 500 workers are employed
Number of safety record book	01	Mandatory if more than 25 workers are
		employed
Record/register of incidents/	Nil	Report of half-yearly accidents/incidents within
accidents/dangerous occurrences		ten workdays after completion of six months
Number of first aid boxes	03 Nos	One for each 150 workers employed
Medical rooms (with at least one	N/A	A sick room with medical practitioner and
registered medical practitioner,		nursing staff for 3000 or more workers
sufficient number of trained		
compounder or medical assistant,		
nurse and supporting staff)		
Health centres (with at least two	N/A	If more than 5000 workers are employed
registered medical practitioner,		
sufficient number of trained		
compounder or medical assistant,		
nurse and supporting staff)		
Canteen facility (with 15% capacity	Yes	If more than 100 workers are employed
of the total workers)		
Number of thermometers	03 Nos	At least one thermometer in every workroom in
		operation
Women workers working between	N/A	Mandatory to take prior written consents
10 pm at night and 6 am in the		
morning		
Pure drinking water arrangements	One	Drinking water test shall be conducted at least
	drinking	once each year
	water test	
	during the	
	reporting	
Normali e e e Chelle he	period	
Number of tollets	13 NOS	-One tollet for every 25 female workers up to
		nist 100 workers and one tollet for every
		One tailet for every 40 male workers up to first
		-One tollet for every 40 male workers up to first
		subsequent 60 workers
Number of westrooms	0.2	ano washroom for 100 workers
Number of dustbins		one separate dusthin and spittoon for overy
	00 1005	100 workers

10.4 Grievances Management Mechanism

43. BHRL project has obtained a grievance management system which has been attached as an annexure of this report. For ensuring proper redressal of grievances, BHRL has introduced grievance logbook and grievance box on the two-entrance gate of the project site. The grievance boxes are opened weekly once by the responsible official of BHRL. During the reporting period, no complaint was received by the project proponent, which was duly resolved by the BHRL. The following table summarizes the grievance redress status of the project during the reporting period. Photographs of grievance logbook and grievance collection box have been attached in annexure 08 and 09.

Grievance related issue	Response	
Number of total complaints lodged/received	0	
How many complaints have been resolved	0	
How many grievance boxes are arranged in the project site and where are they located?	02 at two entrance gates	
How many grievance logbooks are arranged in the project site and where are they located?	02 at two entrance gates	
Special observations on any complaint by the Grievance Redress Committee	Not yet	

10.5 Public Consultation and Disclosure of Information

- 44. As part of environmental and social compliance, the respective official of IDCOL consulted with local respondents during the project appraisal and monitoring period. As per some respondents, the piling works had generated excessive noise during the initial stage of the construction works. It was communicated by the local community people that current ongoing construction works are not causing any excessive noise pollution. Also, the project restricts noise generating construction works during the daytime only.
- 45. During the reporting period, the project conducted consultation with community residents to collect feedback from the community people. During the consultation, issues such as impacts of air pollution, noise pollution, drainage problems or traffic management were discussed. Community residents were found aware of the grievance box. The attendance sheet as well as photographs of consultation is attached in annexure 21. Details of the consultation conducted with local people during the reporting period as follows:

Consultation Date	Location	Key Discussion Topic	No. of Participants			Cumulative
			Male	Female	Total	No. till June 2024
Jan 11, 2024	West & East side of the project	Traffic Controlling system, Air pollution, Noise pollution, Wastewater, Solid waste, Grievance box.	09	00	09	22

Table 22: Consultation meeting held during Jan-Jun 2024

10.6 Record of Stakeholder Engagement Activities

46. BHRL is aware of the importance of effective stakeholder engagement for sustainable project development. Accordingly, they have introduced two modalities of stakeholder engagement: logbook and log-box.

10.7 Community Health & Safety

Table 23: Community health safety status of the project site

Particulars	Response		
Has the project introduced passageways for pedestrians	Yes, the project has ensured pedestrian		
and vehicles within and outside the site, if relevant?	walkways around the project site for		
	outside people		
Has the project installed any buffer strips or other methods	The project has ensured a buffer zone		
of physical separation around project sites to protect local	around the construction activities to		
people? Please specify.	safeguards the local people.		
Surveillance and active screening and treatment of	Surveillance is done on periodic basis		
workers undertaken by the project to detect communicable	among the workers		
diseases.			
Health awareness and education initiatives undertaken,	No initiatives have been arranged for the		
and health services provided by the project for community	community people.		
residences.			

10.8 Traffic Safety Management

Table 24: Traffic safety management status

Particulars	Response
Are there enough traffic signs, road markings, detours, and flag person for road safety in place?	Yes
How many trained workers on traffic safety management are arranged?	06
Number of any accident inside and outside the Project due to traffic related to transportation of goods:	Not yet

11. CORRECTIVE ACTIONS

47. The project has been responsive to maintain the required mitigation measures to address the potential environmental and health impacts. From a social safeguard perspective, it has been reported that there is no significant grievance neither from any internal stakeholder nor from any external stakeholder. The project has engaged a third-party consultant to conduct periodic quantitative monitoring tests as per approved environmental and social monitoring plan. Identified non-compliances during the reporting period (July to December 2023) and their corrective actions for January to June 2024 period are as follows:

Non-Compliance Issues	Recommended Corrective Measures	Timeline	Responsibility
No ambient air, water and	BHRL has adopted due attention on air,	31 December	BHRL
noise monitoring test	water and noise pollution. Accordingly,	2024	
conducted during the 2 nd	they are practicing possible sustainable		
quarter (April – June) of	measures to maintain required		
2024	statutory standards. During Jan-Jun		
	2024, there was limited progress of		
	construction activities. As BHRL has		
	observed that the air, water and noise		
	monitoring results are within the		
	national standards, they are conducting		
	half-yearly monitoring instead of		
	quarterly.		
Nighttime poise level	BHRL is aware to avoid any significant	noise generating	activity at night
monitoring test data has not	So the issue of nighttime poise menitoring could be reconsidered		
heen provided			
been provided			
Quarterly monitoring report	t BHRL is in the process to find suitable modality to disclose project		
has not been disclosed in	in information through website.		
BHRLs website.			

Table 25: Corrective action plan for July-December 2024



Annexure 01: Renewal of site clearance certificate

ছাড়পনটি যাচাই করতে ভিজিট করুদ: https://ecc.doe.gov.bd/certificate_verification Page 1 of 3 সশাক্তকরণ শং: ৬৮৪৫৩ Bengal Hotels And Resorts Ltd ছাডপন্দ শং: ২৪-১১৪২৭৮ অবস্থানগত ছাডপত্র নবায়ন জন্য প্রযোজ্য শতীবলী:

১ . এ ছাড়পন দ্বায়দ শুধুমান ০৩টি বেইজনে উদহ ২৬তলা হোটেল (পাচঁ তারকা মাদের হোটেল) বছতল তবদ দির্মাণের ক্ষেত্র প্রযোজ্য হবে।

২. এ কার্যালয়ের গত ২৬.১২.২০১৮ তারিখ শং- ২২.০২.০০০০.০৯১.৭১.৪৩৭.১৮/ছাড়- ১৬৫ সংখ্যক অবস্থাদগত ছাড়পত্র ও পরবর্তীতে প্রদন্ত সকল দ্বায়দের শর্ত ষথাযথতাবে অদ্রদরণ করতে হবে।

৩. শির্মণাধীশ বহুতল ভবদে দাখিলকৃত শকশা মোতাবেক ১৯০ ঘশমিটার/ দিশ ক্ষমতা সম্পন্ন এসটিপি/ ভব্লিউভব্লিউটিপি শির্মাণ সম্পন্ন করতে হবে।

8. আগামী শবায়দের সময় এসটিপি/ ভব্লিউভব্লিউটিপি শির্মাণ অগ্রপতি ও তবদ শির্মাণের অগ্রগতির প্রতিবেদন এ কার্যালয়ে দাখিল করতে হবে।

৫. এসটিপি/ তব্লিউতব্লিউটিপি নির্মাণ শেষে এসটিপি/ তব্লিউতব্লিউটিপি পরিশোধিত পানির গুনগতমান (বিওডি, নাইট্রেড, ফসফেট, কলিফর্ম ইত্যাদি) বিশ্বেষণ ফলাফল এ কার্যালয়ে দাখিল করতে হবে।

৬, তবদ দির্মাণকালে তবদের বেজমেন্টের মেকাশিক্যাল তেন্টিলেশন ও তবদে রেইন ওয়াটার হার্তেন্টিং সিষ্টেম স্থাপন করতে হবে।

৭. তবদ দির্মাধকালে তবদ দির্মাধের কার্যক্রম ছারা পার্শ্ববর্তী রাজ্ঞায় কোশভাবে যাশজট সৃষ্টি করা যাবে শা। যাশজট দিয়ত্রধের জন্য দিজস্ব জনবল দিয়োগ করতে হবে।

৮, বহুতল তবদ দির্মাণ শেষে তবদের জন্য পরিবেশগত ছাতৃপন্দ গ্রহণ করতে হবে এবং উন্ত তবদে হোটেল ছাপদের পূর্বেই হোটেলের জন্য পৃথকতাবে পরিবেশগত ছাতপন্দের জন্য আবেদন করতে হবে।

৯. সব ধরণের বর্জ্যের ক্ষেন্সে বিশেষতঃ কঠিন বর্জ্য ব্যবস্থাপনায়, উৎসে বর্জ্য পৃথকীকরণ করতে হবে এবং বর্জ্য হ্রাস, পুনঃব্যবহার ও পুনঃচন্দায়ন নীতিমালা তথা 3R (Reduce, Reuse, Recycle) Principles অনুসরণ করতে হবে। এছাত্রা পৃথকীকৃত বর্জ্য আবৃত অবস্থায় উপযুক্ত সময় দিকটস্থ সিটি কর্ণোরেশদের ট্রাসফার ষ্টেশন/ তাশিং গ্রাউডে স্থানাত্তর/ পরিবহনের বিষয়টি উদ্যোক্তা নিজস্ব উদ্যোগ/ সিটি কর্পোরেশদের সহায়তায় নিশ্চিত করবেন।

১০. শির্মাণকাজ চলাকালে শ্রমিকদের পেশাগত স্বাস্থ্য সুরক্ষা সামগ্রী <mark>(পিশিই য</mark>েমদ ইয়ার প্লাপ, শোজ মা<mark>ক ইত্যাদি</mark>) সার্বক্ষণিকভাবে ব্যবহার করতে হবে।

১১. প্রতিষ্ঠান্দের কার্যক্রম দ্বারা পরিবেশ ও প্রতিবেশের ক্ষতিসাধন কর<mark>া হলে</mark> Polluters Pay Principle অনুসারে ক্ষতিপুরণ ধার্য করে আদার করা হবে।

১২, মহামান্য হাইকোর্ট বিভাগের রিট পিটিশ<mark>ন দন্বর ৯১৬/২০১৯ এর বিণত ২৯/০১/২০১৯ তারিখের আদেশ</mark> অনুযায়ী তবন নির্মাণকালে বায়ু/ তাউ দুবণ নিয়ভ্রণকলো দৈনিক অভতঃ ছুইবার পানি ছিটিয়ে বায়ু <mark>দুবণ নিয়ভ্রণ করতে হবে।</mark>

১৩, দির্মাণ কার্যক্রমের মাধ্যমে কোদ প্রকার বায়ু দুষণ সৃষ্টি করা যাবেদা। দির্মাণ কাজ চলাকালিদ দির্মাণাধীদ তবদ বা অবকঠিমো যথাযথতাবে ঢেকে রাখতে হবে যাতে ধুলাবালি আশেপাশে ছড়িয়ে দা পড়ে।

১৪. বায়ুদুৰণ শিয়ভ্ৰণের জন্য শির্মাণ সামগ্রী ঢেকে রাখতে হবে এবং শির্মাণ সামগ্রী পরিবহন্দের সময়ও ঢেকে পরিবহুণ করতে হবে।

১৫. দির্মাণাধীন এলাকায় দিয়মিত পানি ছিটিয়ে বায়ু দুষণ দিয়ত্রণ করতে হবে।

১৬. প্রকল্পের শির্মাণ কার্যক্রম চলাকালে শব্দ শিঃসরণ/ শির্গমশ মাত্রা শব্দ দুষণ (শিয়ন্ত্রণ) বিধিমালা ২০০৬ এবং পরিবেশ সংরক্ষণ বিধিমালা ২০২৩ এ বর্ণিত মান্দমানার মধ্যে রাখতে হবে।

১৭. রান্ধায় কোন নির্মাণ সামগ্রী রেখে কোন প্রতিবন্ধকতা সৃষ্টি করা যাবেনা।

১৮. তবন নির্মাণ শেষে তবনের চারপাশে দেশীয় প্রজাতীর বুক্ষ রোপন করে সবুজায়ন করতে হবে।

১৯. তবদ দির্মাণ শেষে তবদের পরিবেশগত ছাতৃপত্রের জন্য আবেদন করতে হবে এবং অকুপেন্সী সার্টিকিকেট দাখিল করতে হবে।

২০. অবস্থানগত ছাড়পত্র ও নবায়নের কপি প্রকল্প অফিসে সংরক্ষণ করতে হবে।

ছাড়পনটি যাচাই করতে ভিজিট করুদ: https://ecc.doe.gov.bd/certificate_verification Page 2 of 3

Page | 32

সদান্তদকরণ নং: ৬৮৪৫৩ Bengal Hotels And Resorts Ltd হাতপন নং: ২৪-১১৪২৭৮

২১. ছাড়পত্র শবায়দের মেয়াদ শেষ হবার অন্ততঃ ত্রিশ দিশ পূর্বে প্রাসঙ্গিক কাগজপত্রসহ অদলাইদে শবায়দের জন্য আবেদশ করতে হবে।

২২, উপর্তুক্ত শর্ত এবং অবস্থাদগত ছাতৃপত্রের প্রদন্ত অদ্যাদ্য শর্তাবলী প্রতিপালদে ব্যর্থ হলে ছাতৃপত্র বাতিল বলে গণ্য হবে এবং বাংলাদেশ পরিবেশ সংরক্ষণ আইদ ১৯৯৫ (সংশোধিত ২০১০) এবং পরিবেশ সংরক্ষণ বিধিমালা ২০২৩ অনুযায়ী আইদগত ব্যবস্থা গ্রহণ করা হবে।



ছাড়পনটি যাচাই করতে ভিজিট করুশ: https://ecc.doe.gov.bd/certificate_verification Page 3 of 3

Annexure 02: Firefighting floor plan approval letter

ক্রানার্চার্চ্বা ব্যালাদেশ সরকার থায়ার সার্চিস ও নিচিল ডিফেল অভিনন্ধর ফার্ডা আল্যাইনিম রোঙ, ঢাকা। www.fireservice.gov.bd

1135 H-24.00,000,009,00,001,00(51,00)-6-30-6-30

হারি । ব্যালন হোটেন এড বিয়েট এর পলে HETELA HERE (HERE) বাবহাপনা পরিচালক বেগল হোটেল এন্ড বিলেট

বেষৰ হাউজ, ৭৫ চল-মে এটিনিউ, চল-নে-১, চাকা। বিষয় : বহুতপ আবসিক হোটেল জবন নির্মায়ের জন্য ভায়ার চাইটিং ফ্রের প্রচন অনুমোলন ও তবন নির্মাণ অনাশরি ছাতৃপর প্রদান প্রশাস ।

উপপূর্ত বিষয়ের আলেনের জনোনো মাচের বে, নিএস দাশ- ৪১৫, ৪১৬, ৪১৭, ৫৬৫, আরএম দাশ- ৭০৭, ৭০৮, ৭০৯, ৭১০, ৭১১, বিরেস্সিটি মার্চ দলে- ৮৭২, ৬৮০, মেডিয় ন্য- ২০৮, তেলনিত- চলনাৰ দিলে লোভ, তেজলাঁও দিয় এলাকা, চাৰাছ হিতামাত ৫০ টি লেজমেউ ও ২৬ তলা আবাদিক বোটোল (A-5) প্রেলীর বরজেন ভাবন নির্মান করার জন্য আবেদন পরেব সামে প্রদার ফাইটিং ফ্রোর প্রানেটি কন্টি কন্টুক পরিক্ষা করা হয়। উক্ত হায়ার ফাইটিং ফ্রোক স্থান মার কবিষয়ান ফেকনিষ্ঠ ও পায়ন্দ্রী অনুহ কনার এবং কমিটি কর্তৃক প্রতিক রে প্রানটি মতিক বলে মহিবমন হওয়ায় ডা অনুমোদন করা হল। নিশ্রতিবিত্ত পূর্ব সংগ্ৰহ গ্ৰহাৰিত জবনাই নিৰ্মাণেৰ মন্য আনিই বছে অন পথৰে অনপতি মতুপত্ৰ হানাৰ কৰা বলা এই অনাগতি হাড়পত্ৰতি বৰুমতে ভৰনেৰ আহি নিৰ্বাপন বিষয milder

MENG'S 2-

- ন তে ভ্ৰমণৰ নিৰ্মাস আজ চুজ কথাৰ ১৫ (শংশঃ) দিবেৰ মাত্ৰ পত ছাবা আহ অবিধয়তক অবসত কয়তে হবে একা ভবন নিৰ্মাণকাণীন সময়ে ফাৰো সাঁতিস
- চাইবেড বহুপের সম্প্রা হল তাম হল পিন্দান হয়ে প্রথমে।
 চাইলি ভিয়েল তহুপের নির্মাধীন ভার পরিদেশন হয়ে প্রথমে।
 চাইলি ভিয়েল তহুপের নির্মাধীন ভার পরি হয়ে (প্রেম) নির্দেশ হয়ে। অনিবর্তনে এবলত করামর ফারাস ৫ ব্যবহার ছাইপরের জনা আবেনন করতে
 চাইলি নির্মাণ কার পের হারের আনন্দির ১৫ (প্রেম) নির্দেশ মহার অনিবর্তনে এবলত করামর ফারাস ৫ ব্যবহার ছাইপরের জনা আবেনন করতে
 চাইলি নির্মাণ কার পের হারের আনন্দির ১৫ (প্রেম) নির্দেশ মহার অনিবর্তনে এবলত করামর ফারাস ৫ ব্যবহার ছাইপরের জনা আবেনন করতে
 চার নির্মাণ কার প্রেমের ছাইগারের জনা আবেনন করে হারে করাই অবিধান ব্যবহার ফার্টেন রাজ ফারিছ প্রেমের ছাই ব্যবহার ছাই আরি নির্মাণ কার হারের করে ব্যবহার ব্যবহার ব্যবহার জনা আবেনন করে হারে করাই করিন হারে দেশের মার্ল সম্বাদ্ধি হারেরে দেশের নির্মাণ করা হেছের এবং সকল ব্যবহানি, সংবর্তনিরাধ ব্যবহার হার্দেরের নির্মান নির্দ্ধি, ফারার নির্মান, মার্লে ক্লান্ড রাম্বানক ব্যবহার হারে (B N B C. Part-4) বিষয়কট তাওঁকনীয়াৰ মান সংগ্ৰহালক এ নাই ফান্ট্ৰি ভূপৰি ও প্ৰাৰীকটাৰ প্ৰধাননৰ আনেমলাৱেৰ সামে সংগ্ৰহ কৰতে হবে। (B N B C. Part-4)
- বিষয়েলগ আৰ্থনাবাৰে মান সংযোগনত এ নাৰ ফাটেই ভাগি ও প্ৰাজীকটাৰ প্ৰথমণৰ আনেমপাৰেৰ সামে সংযুক্ত কৰাৰে হবে । (B N B C, Part-4) ৫. ভাৰমৰ বনবাৰ ও বাৰমাৰ চাতৃপত মাজিৰ চকৰিত ৫ (৫ন) মানেৰ মধ্য জনান প্ৰথমণৰ মোনেমপাৰেৰ সামে সংযুক্ত কৰাৰে মতেই মাজৰ মতেই মাজিৰ চকৰে কাটি গঠন কথাৰ বৰা, কমিটিৰ মন্ত্ৰবাৰে ভাতৃপত মাজিৰ চকৰিত ৫ (৫ন) মানেৰ মধ্য জনান প্ৰাৰাজ্যৰ দেশৰ মাজি কৰিব ও ভিন্নাৰ মতেই মাজিৰ মন্ত্ৰ কৰাই মন্ত্ৰীয় মন্ত্ৰবাৰে মাজৰ মন্ত্ৰী মন্ত্ৰ কৰাৰ মন্ত্ৰ ম মন্ত্ৰ মন
- star (Electric Act 1937 Modified 1947.)
- ৯, অন্যমনিত চোৰ প্ৰাম অনুষয়ি ভবনেৰ হুখি অগ্নি নিৰ্ধালন বাবহানি ও অন্যান্য বিষয়ধনী ম্যাম্বভাবে নিৰ্মাণ কৰা মহেছে বলে কঠুপক্ষেৰ আছে প্ৰতিয়মন যলে ভবনটিতে ব্যবসা ও ব্যবহার ছাড়পত্র প্রদান করা হবে।
- ভক্ষণতে ব্যৱসা ও ব্যৱহাৰ হাড়গত্র প্রশান করা হবে। ৩. ভক্ষ কির্মে গেছে ৬ কলিগার হাড় কর্তা প্রথমে কার্ডার উদ্বোধ হাড়গত প্রথম মা করে ভক্ষণিয়ে কার কার বিশ্ববহার করলে বা উল্লেখিত কেন গাঁঠ জন করনে ভক্ষার হাজিল/ভক্ষা মিরাদ ভূপানের কির্বাহ উদ্বিধিক আইম-২০০০ বে ২০ মারা অনুষ্ঠি আইমানুষ্ ব্যৱহার হবে। ওমায়া বেটা মারাগার হাজি লাগ হাল ভূপানি মটু নির্বাদনে সেরে মনুগেরণারের ব্যবহার প্রথমের মহারে মেরনা করা হতে শাবে। ৬. ভারপ্রাট হাজে মাগার হারে হারে মিরাদ হার হিয়া মিরাপানে হোর মনুগেরণারের ব্যবহার প্রথমের মহারে হোলে ব্যবহার হার ৮. ভারপ্রাট হাজে মাগারে বিশেষত Interior Materials সমূহ মন্ত্র মিরাপর হার হারে।
- a, most Duct line a Electrical cable holes a GPG Monter and and fire spreading as area are electrical line Fire reterdent conduit wets and i
- 20. Fire exit Not fire, smoke & heat free \$25 \$141
- ১১. উপলোড কোন পর্ত হল কিবে মন্মেনিত ফ্রেল প্রাম বা আবেননকটে কঠুক অন্যান্য দলিল ও তথ্যনিতে উদ্ধেশামূলকলাবে ভুল তথ্য উপযুগন বা গোপন কবলে অন্যমানিত ফায়াৰ ফাইটিং ডোৰ স্নামেৰ অন্যমানন বাহিল হিমেৰে গলা মৰে।

সংগ্ৰহ- অনুমোদিত নকশ ৫৫ (এক) সপি।

You all you The Yorn Style

261 201 (12820 2011)

উপ পৰিচালক (প্ৰশাসন ও অৰ্থ) 12164 J3 16 12822 42141

2012/2018 5:1

THE H. 24.05,0000,009,58,003,34(=19-20)- 1-363/ (9)

সদয় অনগতির রান্য অনুনিশি রোবদ করা হল।

- ১। চেয়াব্যান, বাজধনী উন্নয়ন কর্তৃপঞ্চ, প্রাকটক, চাব্য
- য়। ভেষাবনাৰ, নাজনাৰ অৱদাৰ দুৰ্গান, মধ্যাৰখন্তি, নাজা। ২। মহাপরিচালক, পরিবেশ অধিপত্তৰ, আগাৰখন্টি, নাজা। ৬। উপ-পরিচালক, ধাহার মার্চিম ও সিজিল ডিফেল, চাকা বিধাশ, নাকা।
- ম। মহাজাবী প্ৰিয়ালক, আহাৰ মাৰ্চিম ও মিছিল ছিফেল, তাক
- ত । চিনিচত মাজ অভিসাত, ফায়াত সার্ভিস ও মিডিল চিয়েল অধিসগ্রত, চাকা।
- ৮। উপ সহবাহী পরিচলক, ফারের মার্চিস ও চিরিস চিয়েল, দকা-০। (ফারে ফাইটিং ফ্রের প্রান অনুযায়ী ভবন নির্মাণ করা হয়ে কিনা বে বিহতে তদাবকি করার शना अमरतार करा इन्।
- ২। উদিবং উটন্দ মহিলাব, মহাব সার্ভিত ৫ সিলি ডিচেল উটন্দ, তেহাগিও, সাথা। (মায়ার মাইটিং য়োর প্রান অনুযায়ী ভবন নির্মাণ করা হচ্ছে কিনা সে বিষয়ে state of a state state state of the



EnOntine (mightabl) 2018 (Part-20) Part-20 ... NOC DUC#


Annexure 03: Location of the project site

Annexure 04: Laboratory Test Report for Ambient Air Quality

Please see attached file.

Annexure 05: Laboratory Test Report for Noise Level

Please see attached file.

Annexure 06: Laboratory Test Report for Surface Water Quality



Tested By (Code No.): 7, 8 EM.FM.007.01 Effective Date 30/03/2016 Checked By (Code No.): 2 End of the Report

Annal Dr. Zahid Hayat Mahmud

Scientist and Head Laboratory of Environmental Health, HSPSD, icddr,b Page 1 of 1

🕙 icddr,b

Laboratory Sciences and Services Division Mohakhali, Dhaka-1212 Phone : +880-9666771100, or 16340, Ext: 2405 Web : http://www.icddrb.org

Laboratory of Environmental Health

Lab. ID No. 2024010429 (V1)

Test Report Receipt No: SRA24012500302

Date of Reporting: 30.01.2024 Date of Sample Received: 25.01.2024

Particular of Sample: Surface Water

Client Address: Bengal Hotel And resorts, 208, Tejgaon-Gulshan Link Road, Dhaka (Surface Water).

SI. No.	Water Quality Parameters	Unit	Results	Method
1	Total coliforms	CFU/100mL	1200000	Membrane Filtration
2	Faecal coliforms	CFU/100mL	800000	Membrane Filtration

Comment: The supplied water sample is contaminated with total coliforms and faecal coliforms.

Tested By (Code No.): 7, 8 EM.FM.007.01 Effective Date 30/03/2016

Checked By (Code No.): 2 End of the Report

Md. Rafigul Islam

Research Investigator Laboratory of Environmental Health, HSPSD, icddr,b Page 1 of 1

	🗇 icddr,b	Laboratory Sciences and Services Division Mohakhali, Dhaka-1212 Phone : +880-2-9827001-10/2405 Web : http://www.ieddrb.org	Laboratory of Em Health	vironmental
Lab. ID N Particular Client Ac	io. 2024020833 (V1) of Sample: Surface Water idress: Bengal Hotel And Resorts, 208, Teigaor	Test Report Receipt No: SRA2402200037 n-Gulshan Link Road. Dhaka (Surface Wate	71	Date of Reporting: 03.03.2024 Date of Sample Received: 20.02.2
Sl. No.	Water Quality Parameters	Unit	Results	Method
1	Chemical Oxygen Demand (COD)	mg/L	100.0	Photometric
	Cuenten ovičej potinie (coo)			Legal Discipline
	Common Ox/En Denning (COO)			Legal Distining

BA	NGLADESH COUNCIL OF S	CIENTIFIC AND	INDUSTRIAL RESEA	ARCH
here was	Institute of National Ana	lytical Research a	nd Service (INARS)	
	ANA	LYSIS REP	ORT	
ASC Ref N	No. : IN-63 of A	nalytical Service C	ell	
	BCSIR, 25	/01/2024		
Lab/Samp	le ID : A-134			
Client's D	etails : EHS In-Ch	arge		
	Project Ma	nager		
	Bengal H	lotel and Resor	ts	
	Address: 2	08, Tejgaon-Gulsh	an Link Road, Dhaka.	
Number o	f Sample : 01 (One)	r Testing of Surfac	e Water Sample Date	25-01-2024
Sample D	escription : Request to	r resuing of Surrac	e water Sample, Date.	25-01-2021
Test Com	nletion Date : 04/02/202-	4		
Test com	P tind and formaliad	Darameters	Results	Test Method
Lao ID	Sample	1 arameters	TCOULD .	(APHA)
A-134	Surface Water (Sample Collection Date: 25/01/2024)	Oil and Grease	Less than 2.0 mg/L	5520.B
Ale	- Sda 04/02/2024 -	Adhree offe	Fry X	Kanfur
ł	Analyst /	Supervisor	Sarke	r Kamruzzaman
Md. Ti Institute BCSIR	inzil Ahamed Shawin cientific Officer Nkional Analytical Research & ervice (INARS) , Dhanmondi, Dhaka-1205	Dr. Muhammad Abdullah A Principal Scientific C Institute of National Ar Research & Service (I > BCSIR, Dhaka-12	U-Mansur Dire Officer Institute nalytical Researc INARS) BC 05	ctor (Addl. Charge) of National Analytical b & Service (INARS) SIR, Dhaka-1205
		Page 1 of 1		
Note:			the second se	
Note: a. Th b. A	e results reported here are based only on the complain about test report will not be ad	he supplied samples in the company of the supplied samples and the supplied samples and the supplied samples and the supplied samples are supplied as the supplied samples are supplied sam	a from the date of issuing of th	e said report.

Annexure 07: Laboratory Test Report for Drinking Water Quality



Laboratory Sciences and Services Division Laboratory of Environmental Mohakhali, Dhaka-1212 Phone: +880-9666771100, or 16340, Ext. 2405 Health Web : http://www.icddrb.org

Lab. ID No. 2024010433 (V1)

Test Report Receipt No: SRA24012500299

Date of Reporting: 30.01.2024

Date of Sample Received: 25.01.2024

Particular of Sample: Drinking Water

Client Address: Bengal Hotel And resorts, 208, Tejgaon-Gulshan Link Road, Dhaka.

SI. No.	Water Quality Parameters	Unit	Results	Bangladesh Standard for Drinking Water (ECR*23)	WHO Guideline for Drinking Water, 2008	Method
1	pH		7.33	6.5-8.5	6.5-8.5	Electrometric (pH Meter)
2	Total Hardness (EDTA) as CaCO3	mg/L	111.5	500	<500	EDTA Titrimetric
3	Total dissolved solids (TDS)	mg/L	236.0	1000	1000	Electrical Conductivity
4	Total Alkalinity as CaCO3	mg/L	175.0			Titrimetric
5	Chloride	mg/L	2.03	250	<250	Ion Chromatography

Tested By (Code No.): 7, 8 EM.FM.007.01 Effective Date 30/03/2016

Checked By (Code No.): 2 End of the Report

Md. Rafiqul Islam

Research Investigator Laboratory of Environmental Health, HSPSD, icddr,b Page 1 of 1

🕲 icddr,b

Laboratory Sciences and Services Division Mohakhali, Dhaka-1212 Phone : +880-9666771100, or 16340, Ext: 2405 Web : http://www.icddrb.org

Laboratory of Environmental Health

Lab. ID No. 2024010433 (V1)

Test Report Receipt No: SRA24012500299

Date of Reporting: 08.02.2024

Date of Sample Received: 25.01.2024

Particular of Sample: Drinking Water

Client Address: Bengal Hotel And resorts, 208, Tejgaon-Gulshan Link Road, Dhaka.

SL No.	Water Quality Parameters	Unit	Results	Bangladesh Standard for Drinking Water (ECR'23)	WHO Guideline for Drinking Water, 2008	Method
1	Iron	mg/L	0.33	0.3-1.0	<0.3	FAAS
2	Arsenic	ppb	1.06	50	10	HGAAS
3	Manganese	mg/L	0.10	0.4	0.4	FAAS

Tested By (Code No.): 7, 8 EM.FM.007.01 Effective Date 30/03/2016

Checked By (Code No.): 2 End of the Report Dr. Zahid Hayat Mahmud Scientist and Head Laboratory of Environmental Health, HSPSD, icddr,b Page I of I

🕲 icddr,b

Laboratory Sciences and Services Division Mohakhali, Dhaka-1212 Phone : +880-9666771100, or 16340, Ext: 2405 Web : http://www.icddrb.org

Laboratory of Environmental Health

Lab. ID No. 2024010428 (V1)

Test Report Receipt No: SRA24012500301

Date of Reporting: 30.01.2024

Date of Sample Received: 25.01.2024

Particular of Sample: Drinking Water

Client Address: Bengal Hotel And resorts, 208, Tejgaon-Gulshan Link Road, Dhaka.

SI. No.	Water Quality Parameters	Unit	Results	Bangladesh Standard for Drinking Water (ECR'23)	WHO Guideline for Drinking Water, 2008	Method
1	Total coliforms	CFU/100mL	0	0	0	Membrana Filtration
2	Faecal coliforms	CFU/100mL	0	0	0	Membrane Filtration

Tested By (Code No.): 7, 8 EM.FM.007.01 Effective Date 30/03/2016

Checked By (Code No.): 2 End of the Report Md. Rafiqul Islam

Research Investigator Laboratory of Environmental Health, HSPSD, icddr,b Page 1 of 1

Page | 44

	🗇 icddr,b	Laborator Mohakhal Phone : +4 Web : http	y Sciences and Service li, Dhaka-1212 880-9666771100, or 163 p://www.icddrb.org	es Division 40, Ext: 2405	Laborator	y of Environmental Health	
Lab. ID M Particular Client Ac	vo. 2024020831 (V1) of Sample: Drinking Water ddress: Bengal Hotel And Resorts, 208, Tej	gaon-Gulshan Lii	<u>Test Re</u> Receipt No: SRA2 nk Road, Dhaka.	port 24022000372	2	Date of Re Date of Sa	porting: 27.02.2024 mple Received: 20.02.
SI. No.	Water Quality Parameters	Unit	Results	Banglad for Drin (E)	esh Standard nking Water CR'23)	WHO Guideline for Drinking Water, 2008	Method
1	Phosphate' Orthophosphate (PO43-)	mg/L	0.23		6		lon Chromatograph
						Dischiner	

Annexure	08:	Sample	Grievance	Redress Form	1
----------	-----	--------	-----------	---------------------	---

Name:			Please do not use my name when talking about this concern in public.
Company: (if applicable)			
Date:		Time:	
Preferred Contact Method:	Telephone Email Mail Please provide contact deta	alls:	
Supporting Documents Attached?	Ves		

Please provide		
details of your		
grievance		
A CONTRACTOR OF		
CONTRACTOR OF THE OWNER OF THE		
and the second		10
State of the second second second		18
and the second second second		14
the second s		
the second s		
the second s		18
		14
State of the second second		
A STATE OF THE PARTY OF THE PAR		
Contract of Contraction (Contraction of Contraction of Contractio		
CONTRACTOR OF THE OWNER OF THE OWNER		
		12
and the second		
Construction of the provint of the state of		
and the second se		
A CONTRACTOR OF		
English that the second second		
A STATE OF A		

Stakeholder	NGO	Government -Commonwealth	
Reference:	Neighbour - Pastoralist	Government - State	
	Neighbour City	Government – Local	
	Neighbour - Other	Contractor	
	Indigenous	Consultant	
	Other		
	Comment:		
What outcome are you seeking?	2		
Additional Information			
Claimant Signatu	Ire:	 Date:	
Renaal Hotels &	Resorts Ltd. Signature:	 Date:	
Deligar i lotela di			
Office Use only			

Annexure 09: Grievance Redress Logbook and Grievance Box

Stakeholder	Date Received	Stakeholder Contact obbicer	Grievance owner	Grievel Level	Grievance Description	Grievance	Ontcome	accepted,	Actims/ Notes
Neighbour-other	10/12/18	M. Ibla pervez	M. Iblul Power	01	1 14/837 275 (AZC	High Sound	The gove so	Kceptal	Takon dehici
		Asst Nanuger-Add	n Asst. Manager-Ah	in	सामग्र आकामन द्रारत (राष्ट्रीयम तन, विभाव कि:	or Machine	has been veribed &		
					A3 (2) ARCON CA(13 		the authen the the	chet	
					CAL CON APR STA	2	-0		
1					איז באולפע פורע אוציאט				
				_	प्राह्म प्राहा कर मार्गन				
					1224/20 2020 CANINA 29/14/ 4118/20 20201				
					1)3 9123 ACE 214				
					214 9378 517811016		_		
					नज्यालुव २४०३ विष्ठिय गृ				
					אומר אמנאיז שון שם				
				1.	विर्द मायत म्यूरि वज्र राष्ट्रात करा विरी आर्थ				
					Grazesty 1				





Photographs of firefighting equipment, fire safety materials





২০৮, বীর উত্তম মীর শওকত সড়ক [তেজগাঁও-গুলশান লিংক রোড] তেজগাঁও, ঢাকা-১২০৮ ID The Proceed and the Deel Company Limite (CeAL apot to poment DCOL	SUGGESTION BOX
Photogra	phs of grievand	ce redress box
तवादत, रावरावें, रावरा स्वार्थ-वाग्रान दावर राधीनम अक दिलाफ कि रावरा - विषय <u>नापालन त्रपर दिवककद भय पड डांधा दंगएण</u> विषय <u>नापालन कर कि प्रकार विककद भय पड डांधा दंगएण</u> यांग वाद्या - विवर्ण कर प्रदेश प्रकार विककद भय पड डांधा दंगएण प्राव पालिय का प्रकार त्रावर विक प्रयुद्ध प्रकार विक नाम वांगा करता । प्राव विवर्ण का प्रभाव दिवर अप प्राय विवर्ण का प्रभाव दिवर नाम प्राय विवर्ण का प्रभाव दिवर म्याय प्र	তেশ ভানের মারে মারের মারে সময় আবং সময় আবং সিমীত	<text></text>
Growerd HD. Forward HD. Mr. Md. Invert Kalam Erin, 400 allow and project planager Reser, entit, 5001 PMCSC Half.	स् भ् दवाइ-৮,	



Annexure 11: Environmental and Occupational Health and Safety Manual

Please see attached document.

Annexure 12: Grievance Management System for BHRL

Please see attached document.

Annexure 13: Daily safety log Checklist

Annexure 14: Education & Training for new employee

Annexure 15: PPE Checklist

Annexure 16: Safety & Environmental Checklist

Annexure 17: Safety work permit

Annexure 18: Tower crane checklist

Annexure 19: Construction hoist checklist

Annexure 20: Boom placer checklist

Annexure 21: EHS Training Attendance List

Bengal Group of Industries

BHRL Project

Attendance Sheet

Meeting: Weekly Vendors Meeting

Date: 06.06.2024

S.L.	Name	Designation	Number	Company	Sign
1	Khaledul Islam	PM			day_
2	MD. Shamim Mia	Anchitect	01717.405409	HSL	Sha
3	md. Amaduzzaman	EHS Incharge	01966614047	BHRZ	Agomon
4	Engre, Jubaiz	P. Engre	01722623532	ISOL	-Daniez
5	MD. Luttar Rahman	3A	01723838910	BHRL	The
6	MD, Pabbi Akon	Engrz, St.	0172-81 36899	Bird	Pebbi)
7	Nazmul Hospain	Engineer	01677380851	CEM	Jame
8	MD. Arifur Rahman	Engineera	01718-172505	SBE	But
9	Rakibul Hagan.	PE	01966-614056	BHRL	CARGER
10	Monoarul	planning			-manul
11					
12					
13					
14					
15					

Bengal Group of Industries BHRL Project

Attendance Sheet

Date: 04.03.24

.....

		HUMAN MONTHER FHS Meching				Cian
	We		Designation	Number	Company	Sign
	S.	L. Name		and hatat	SBE	ABil
	1	MD. Arifus Rahman	Engo	01/18-14/205	Real	RIG
	2	MD Rabbi Akan	Engr	01728156839	BIRO	CROUT
	3	MD, NOUT THEIR	Engr	01677380852	CEM	James
		Nazmur Hosson	SUDVEYDD	01966614063	BHR2	5 tib
	4	Md. Aiwub Ali	Subrejos	017200000		Tup.
	5	MD. Lutfar Rahma	, 94	01729838950	BARL	P
ľ	6	MATHALL TANKIM	SE	01966614046	BHKL	- All
ŀ	7	FID.TAHASIN TAIMMIT	Foreman	01767-087437	Khai19	(Har)
L		Hatizul Islam	0.5	01011111056	0401	ander
	8	Md. Rakibul Hasan	P.E	01966019030	DINKL	
9						
1	0	4				
11						
12						
13						
14						
15						

Bengal Group of Industries

BHRL Project

Attendance Sheet

Weekly Meeting: Construction Meeting

S.	Name	Designation	Number	Company	Sign
1	Shahiner Reza	СМ	01966614020	BHRL	6
2	Assoduzzaman	EHS Inchange	01966614047	BHRL	Atom
3	Ralibul Hasan	PB	01966614056	11	aneor
4	nd sharred Isten		0172600684	4 K.T.T	
5	Nazmul Hossoin	CF	01677380852	CEM	Samo
6	MD. Asidan Pohman	SEE Engr	6171817253	SBE	Aller
7	Khaledul Islam	PM		BHRL	de
3	Monowoul Islam	planning	01966614012	BHRL	mant
0					
		3			

Date: 02.03.2024

22

1.20 2.21

D.

Bengal Hotels & Resors Ltd.

nation			Date: 04.01	. 2024
Name	Designation	Number	Company	Sign
Stubinus Reza	CM		BHRL	GD_
Rakibul Hasan	PE	0196-66-14056	BHRZ	Canteros
Dulal	Forman		BIRD	ANIM
Arab	Forman		BIRD	1 Hits
Md Rashed Khan	Engineer		BIRD	Fame
SHAKIL AHMED	Engineerz		BHRL	
MD. Axidur Pahman	Engineer		SBE	ARD
Fabb! Akon	Engn		Bint	Bhit
Morribanul Islam	AE		BHRL	monoul
nsodue2aman	5I		BHRI	Aromon
	Name Stufinus Reza Kakibul Hazam Dulal Ayreib Mo Rashed Kharr SHAKIL PHINED MD. Axibu Pohman Pabb! Akon Morribanul Islam Msaduzzaman	Name Designation Staffinus Rezs CM Kakibul Hasan PE Dulal Forman Ayrils Forman Md Rashed Khan Engineer SHAKIL HAMED Engineer MD. AxiSur Pohman Engineer Pabb! Akan Engr Morribasul Islam AE MS aduzzaman 31	NameDesignationNumberStafrinus RessCMKakibul HagamPE0196-66.14056DulatFormanAyrilsFormanMd Rashed khamEngineerSHANL HAMEDSub AsstrictPable!AkanFable!AkanFable!AkanAmericanal IslamAEAmericananSI	NameDesignationNumberCompanyStafrinus RezaCMBHRLKakibul HazamPE0196-66.14056 BHRLDulalIonanBIRDAyribFormanBIRDAyribFormanBIRDMd Rashed khanEngineerBIRDSHANL AHMEDBrighneerBIRDMD. AxibuPohman EngineerSBEFabb!AkanEngineerMD. AxibuForginBHRLMorribanul IslamAEMaduzzamanSIBHRLSIRA

	Design par	ne · Swissotel	
	Project na		
	Location of Tra	aining: BHRL Site	
	Name of Tra	ining: Firce drull	
ate · 17	102/2024	Ti	me: 3:00 PM
SI NO	Participant Name	Position	Signature
01	Tuhin	Manager	প্রাহন
02	Mamun	Skilled	FURDE
02	Razib	Skilled	ATTRA -
03	Tlias	Skilled	2 Carity
04	Miraz	skilled	TRATE
05	Alamair	skilled	Gimmieta
00	Nobid	Welder	57/24
07	Hasan	Welder	EJJULE
00	Sagor	Unskilled	21/2/19
09	Dafia	Unskilled	41200
10	Riad	Unskelled	am
11	Taching	Unskilled	- अस्ति
12	Boehan	Unskilled	राएंशन
13	Redway	Unskilled	ट्राफ्ट्राह्
14	Fagua	Masion	suite as
15	Damian	Pigger skilled	्राक्षवीन
16	Sanib	Unskilled	ZATOC
1/	Tauinul	Unskilled	Califar .
18	Kamal	Unskilled	Selen
19	Dulal	Unskilled	Terren
20	Kalam	Unskilled	あってい
21	l atif	skilled	Tester
22	Eman	Skilled	2512
23	Carib	Skilled	3-1630
24	Acif	skilled	anters
25	Auno	Four Man	তনাহার
26	Somil	Masion	21152
27	Sipot	Four mon	GAIS
28	>11003	chillet	Other

Annexure 22: Fire drill attendance list

30	Mabarak	Unshilled	र्यायान्य
31	Ansisur Anisur	Un skilled	ज्या ने ध्रुव
32	Mur - Uzzaman	Skilled	নুরু আমা ম
33	mizan	Unshiller	কিলিক
34	Milon	Unskiller	12 ma
35	Dulu-Mia	shilled	47 12751
36	Razzak	1m-Stalled	र्गा कवार्यन
37	Sontoy	Un-shilled	FTAB?
38	maria	Un-Shalle	Antr
39	mola	Un-Shilled	ret: 100
40	Sogor	Un-skilled	FRITZ
41	Divial	Skillet.	TATA
42	Salim	Un-skilled	TETRATIO
43	Larber	skilled	Eng_
44	Sala-Waltin	Un-skiller	KIND CHAS
45	Foolder	stilled	Fright
46	golop	Skilled	-1347-27.9
47	Toyeb	Un-skilled	forida
48	Prif-2	skilled	ज्यादिया
49	BirtoT. ittaE	Un-skilled	antan
50	Sobuts	Un-skilled	AJA
51	Mokbuh	Shilles	याकयू ज
52	Sadman	Skillet.	211 50 512
53	Azijur	Un-skiller	an D By
54	Babu Min	shiller	वार् भिमा
55	Jahid	Un-skilled	Th 2h
56	Habilour	Un-skillet	-Intran.
57	Yaseen	Un-skilled	1 -2211 4215
58	Sougar	Un-skilled	A HADERNIN
59	Aminel	Shilled	E EIEMEN .
60	Khaledul Blam	project mana	for and
61	Shahinwa Reza	construction ma	noger (CD)
62	Assuduzzaman	EHS Incharge	Adomin
63	Tammim Thabin	EHS Encentive	
64	Quitton Rohmon	QC Engineer	"lupi
65	Raxibul Islam	project Engl	2

66	sharkil Ahmed	Size Engra	_ ANT
67	Nd Al Amin	size Engr.	Atto
07	and shah talal	site engre	Mary
68	Memoarul Islam Rhusen	planning Engr.	-man
69	Md Falind Kaleir	MEP. Manager	and
70	Mp Jakid hacan	Electriciari	Carlos
71	MJ. Abylura Deszak	Exe. Btorre	and have
12	hid needs total		
73			
74			
75			
76			
77			
78			
79			
80			
81			
82			
83			
84			
85			
86			
87			-
88			
89			
90			
91			-
92			
93			
94			
96			
07			
00			-
00			
100			
100			
Annexure 23: Public consultation attendance list and consultation checklist

ate: C	Bengal Hotels & Resort 208 Tejgaon, Gulshan link road 208/07/2024	tation Meeting s Ltd. , Dhaka.
obou	mion or conversation will complain to of constr	th neighbors suction work.
SL No	Name of Participant	Signature
01	Md Azizure haque Tipon	ton ~
02	Md. Sanaullah	67716612
03	md. Nurinobi	+ Dent
04	Md. Sobuj	× 9
05	Md. Sabbir	man's
66	Md. Roni	Rony
07	md. Jewel	Jowel
08	md. Gjolam mostofa	~ 318 300
09	rnd. forchad	Carl: 2015212 (21(54)
10	md. boburg mia	সমূহন
11	md. Sahin Imran	Nolais.

Attendant List of Public Consultation Meeting Bengal Hotels & Resorts Ltd. 208 Tejgaon, Gulshan link road , Dhaka

Discussion Topic & Feedback :

Traffic Controlling System: Treassic controlling system is Grood.

No objection. Air Pollution: NO airc pollution.

Noise Pollution: Noise Level is under control.

Waste Water: Drivinge Gystem is oray. No complain Solid Waste: All solid wante is stacked in the prosed and removed by dump truck, No complain Grievance Box: Grievance bones are attached at fwo Grate (Grate 01, Grate - 2), peoples are satisfied for the complaint bon system.

Annexure 24: Renewal application of deep tube-well



Annexure 25: Building construction clearance from Dhaka North City Corporation (DNCC)



Annexure 26: Construction permit from RAJUK

Please see attached document.

Annexure 27: DWASA commercial water supply and sewage discharge approval

ঢাকা পানি সরবরাহ ও পয়ঃ নিস্কাশন কর্তৃপক্ষ



ব্যবস্থাপনা পরিচালক এর কার্যালয় ''ওয়াসা ভবন " ৯৮,কাজী নজরুল ইসলাম এভিনিউ, ঢাকা।

উন্নয়নের গণতন্ত শেখ হাসিনার মূলমন্ত

শ্ব্যারক নং-৪৬.১১৩.২০৯.০০.০০,৭৩.২০১৮-১৩৫

, বেঙ্গল হোটেল এন্ড রিসোর্ট এর পক্ষে ব্যবস্থাপনা পরিচালক জনাব হুমায়ূন কৰির বাবলু ঠিকানাঃ-৭৫ গুলশান এভিনিউ, ওলশান-১ আবাসিক এলাকা ঢাকা-১২১২।

ডারিখঃ-১৮.১০.২০১৮

বিষয়ঃ বেঙ্গল হোটেল এন্ড রিসোর্ট এর পক্ষে ব্যবস্থাপনা পরিচালক জনাব হুমায়ুন কবির (বাবলু) কর্তৃক প্লট নং-২০৮, সিএস দাগ নং-৪১৫, ৪১৬, ৪১৭ ও ৫৬৫ (অংশ), আরএস দাগ নং-৭০৭, ৭০৮, ৭০৯, ৭১০ ও ৭১১, এমএস দাগ নং-৮৭২ ও ৮৮০, তেজগাঁও জগশান লিংক রোড, মৌজা-তেজগাঁও শিল্প এলাকায় ঢাকায় প্রস্তাবিত ৩টি বেইজমেন্টসহ একটি ২৬ (ছাব্বিশ) তদ্যা বিশিষ্ট আবাসিক হোটেল বহুতল ভবন নির্মাণের পূর্বে নির্মাণ কালীন সময়ের জন্য একটি বাণিজ্যিক পানির সংযোগ প্রসংগে। সূত্র ঃ তাহায় আবেদনে স্মারক নং-নাই তারিখ-০৫/০৮/২০১৮।

উপর্গৃক্ত বিষয় ও সূত্রের প্রাপ্ত আপনার ০৫.০৮.২০১৮ তারিখে আবেদনর প্রেঞ্চিতে জানানো যাচেছ যে, বিষয়ে বর্ণিত হোডিং এ প্রস্তাবিত ৩টি বেইজমেন্টসহ একটি ২৬ (ছাব্দিশ) তলা বিশিষ্ট আবাসিক হোটেল বহুতল ডবন নির্মাণের পূর্বে নির্মাণ কালীন সময়ের জন্য অত্র সংস্থার সংশ্লিষ্ট মড্স জোন-০৫ হতে যথায়থ অনুমোদন নিয়ে একটি বাণিজ্যিক পানির সংযোগ গ্রহণের জন্য আপনাকে অনুরোধ করা হলো। বৈধভাবে উক্ত সংযোগের অনুমতি নেয়ার পর, অনুমতিপত্র এবং প্রথম মাসের পরিশোধিত বিলের ফটোকপি নিম্নথাক্ষরকারীর দগুরে প্রদর্শনের পর বিধি অনুযায়ী প্রয়োজনীয় ফি প্রদান সাপেক্ষে শর্তাদি উল্লেখ পূর্বক অন্ত্র সংস্থার পানি সরবরাহ ও পয়ঃ নিক্ষাশন ব্যবস্থার অনাপত্তি ছাড়পত্র প্রদান করা হবে। এ পত্র জনাপত্তি ছাড়পত্র হিসাবে কোনভাবেই গণ্য নন্ন। ইহা তথুমাত্র বর্ণিত হোন্ডিং এ বাণিজ্যিক পানি

বিষয়টি আপনার অবগতির জন্য জানানো হলো।

ব্যবস্থাপনা পরিচালকের অনুমোদনক্রমে,

স্বাক্ষরিত/-শেখ এনায়েত আবদল্লাহ কো-অর্ডিনেশন অফিসার ঢাকা ওয়াসা। যোনঃ ৯১১১৩৬৭ (অফিস)। তারিখঃ-১৮.১০.২০১৮

51

কো-অর্ডিনেশন অফিসার টকি ওয়াসা

শ্বারক নং-৪৬.১১৩.২০৯.০০.০০.৭৩.২০১৮-১৩৫

সদয় অবগতি ও প্রয়োজনীয় কার্যক্রম গ্রহলের জন্য অনুলিগি প্রেরিত হইগ ঃ ১। ডাইরেষ্টর (উন্নয়ন/টেকনিক্যাল) ঢাকা ওয়াসা।

২। প্রধান প্রকৌশলী ঢাকা ওয়াসা।

৩। অতিরিক্ত প্রধান প্রকৌশলী (আর পিএন্ডডি) ঢাকা ওয়াসা।

৪। তত্বাৰধায়ক প্ৰকৌশলী,মড্গ সাৰ্থেজ-১/২,পিএন্ডডি সাৰ্কেল, ঢাকা ওয়াসা।

৫। নিবাহী প্রকৌশলী, মড়স জোন-০৫, পিওন্ডডি (পানি ও হাইড্রোলজি) বিভাগ, ঢাকা ওয়াসা।

৬। নিবাহী প্রকৌশলী, পিএডডি (পয়ঃ) বিডাগ, পিএডডি (ড্রেনেজ) বিডাগ, ঢাকা ওয়াসা।

৭। প্রকল্প ব্যবস্থাপক, আউট সোসিং পিপিআই রাজস্ব জোন-০৫, ঢাকা ওয়াসা।

৮। পিএটু ব্যবস্থাপনা পরিচালক(ব্যবস্থাপনা পরিচালক মহোদয়ের সদয় অবগতির জন্য),ঢাকা ওয়াসা। ০৯। অফিস কপি।

Page | 76

Annexure 28: Request letter to TGTDCL for gas connection





ডারিশ: ২০/১২/২০২০ ইং

সুব্র: প্রসাশন/বিএইচআরএল-এসএইচডি/তিতাস/০১/২০



Morshed Alam

lember of Parliament 255 Marshall (Sangadesh Parlumen

BENGAL HOUSE 75 Gulshan Avenue Gulshan-1, Dhaka-1212

Phone:+88.02.2222.88248-49 Fax::+88.02.2222.87507 Cel::+88.02.2222.87507 Cell +88 01713-000556 E-mail imalam@bengal.co

ৰবাৰৰ, মাননীয় সিনিয়র সচিব জ্বলোনী ও ধনিজ সম্পদ মন্ত্রণালয়, সচিবালয়, ঢাকা-১০০০।

বিষয়: পাঁচ তারকা হোটেলে শিল্প শ্রেনীতে নতুন গ্যাস সংযোগ প্রসঙ্গে।

জন্মব,

বিনীত নিবেদন এই যে, বিদেশী পর্যটকদের চাহিদা বিবেচনায় ঢাকা শহরে আধুনিক মানের একটি পাঁচ তাবকা হোটেলের প্রয়োজনীয়তা অনুভূত হয়। যে কারনে আমানের প্রতিষ্ঠান-বেঙ্গণ হোটেলস এন্ড রিসোর্টস্ লিমিটেড (সইসোটেল ঢাকা) নামে একটি পাঁচ তারকা হোটেল নির্মাণের লক্ষ্যে ২০৮, তেজগাঁও-জ্বশান লিংক ব্যেন্ডে এক একর জমি রুয় করে ভৌত অবকাঠামো গড়ে তোলা বন্দ করি। এর মধ্যে বাংলাদেশ আন্তর্জাতিক হোটেল এসোসিয়েশন এর নিকট থেকে আমাদের প্রস্তাবিত "বেঙ্গল হোটেলস্ এন্ড বিসোর্টস্ লিমিটেড (সুইসোটেল ঢাকা। পাঁচ তারকা হোটেলের প্রথমিক সদস্যপদ গ্রহন কবি (কপি সংযুক্ত) । এছাড়া বাংলাদেশ বেদায়বিক বিয়ান পরিবহন ও পর্যটন মন্ত্রণালয় এর হোটেল ও রেস্তোরা সেল থেকে অনাগরি পত্র গ্রহন সহ বাংলাদেশ বিনিয়োগ উন্নয়ন কতপক্ষ থেকে হোটেল নির্মাদের রেজিট্রেশন/অনুমতি পত্র, পরিবেশ অধিদণ্ডর থেকে অবস্থানগত হাতৃপত্র সধ্যহ করি, যা এতদসঙ্গে সংযুক্ত করা হলো। এছাড়াও ফায়ার সার্ভিস ও সিভিল ভিফেন্স কর্তৃক ছাড়পত্র, বহুতল ভবন নির্মাণের ফেব্রে বেসামরিক বিমান চলাচল কর্তৃপক্ষ কর্তৃক উচ্চতার ছাড়পত্র, সিটি কর্পোবেশন কর্তৃক ভবন নির্মাণের অনুমোদনপত্র এবং রাজউক কর্তৃপক্ষ কর্তৃক নির্মাণ অনুমোদনপত্র গ্রহন করি। এহাড়া ঢাকা উত্তব সিটি কর্ণোরেশন কর্তৃক প্রদন্ত ট্রেড লাইসেন্স এর কপি সংযুক্ত করা হলে' ।

উল্লিখিত স্থানে আমাদের প্রস্তাবিত পাঁচতারকা হোটেলের পূর্ত নির্মানের জন্য ইত্যোপূর্বে রাজটক থেকে নকশা অন্যোদন গ্রহন করা হয়েছে (কপি সংযুক্ত)। উক্ত নকশা মোতাবেরু পূর্ত নির্মান কাজ চলমান বয়েছে এবং ভিবেধর ২১ এর মধ্যে পূর্ত নির্মান কাজ সম্পূর্ণভাবে শেষ করার পরিকল্পনা বয়েছে।

বাংলাদেশ বেসামবিক বিমান ও পর্যটন মন্ত্রণালয় প্রদন্ত ছাড়পত্র অনুযায়ী ২০২২ সালের মধ্যে রোটেলের বানিজিক কাৰ্যক্ৰম চালু কৰাৰ বাধাৰাধকতা ৰয়েছে।

আমানের হোটেলটি চালু হলে প্রায় ১০০০ বেকার লোকবলের কর্মসংস্থানের সুযোগের প্রেক্ষাপটে নেশের আর্থসামাজিক অবস্থার উন্নয়নে সহায়ক হবে। পাশাপাশি বিদেশী পর্যটকদের মিকট থেকে হোটেলের বাবার সহ হোটেন ভাড়া হিসাবে বৈদেশিক মুদ্রা উপার্জনের প্রেক্ষাপটে দেশের অর্থনৈতিক উন্নযনে প্রহায়ক হবে।

আমাদের প্রস্তাবিত পাঁচ তারকা হোটেলে ক্যাটালগে বর্ণিত গ্যাস স্থাপনায় গ্যাস ব্যবহার করা হবে:



കം

Bengal Hotels & Resorts Limited

Bengal House: 75, Gulshan Avenue, Gulshan - 1, Dhaka - 1212, Bangladesh. Phone: +880.2.988.8248, Fax: +880.2.984.7501 The state of the s